

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	DR.NRK BIOTECH PVT.LTD	Block No.:	Main block
Project:	Nextopols	Flat / Villa no.:	Towards main block part slab-04 use purpose
Supplier:	R6 infra	Slab no.:	04
Requisition nos.:	20230407005	A. Estimated quantity:	300 M3
PO nos.:	20230408003	B. Requisition quantity:	300 M3
Sign of Security	Sign of Admin	C. Actual quantity poured	118 M3
DRP	DRP	D. Difference (C-A)	182 M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	27.04.2023	07:13	08:30	09:00	07	8382	16800	16510	290			
2.	27.04.2023	07:30	08:40	09:10	07	8383	16800	16580	220			
3.	27.04.2023	07:43	08:55	09:20	07	8384	16800	16080	720			
4.	27.04.2023	08:00	09:15	09:35	07	8385	16800	16140	660			
5.	27.04.2023	08:10	09:20	09:40	08	1158	19200	18680	520			
6.	27.04.2023	08:30	09:45	10:00	07	8386	16800	16660	140			
7.	27.04.2023	08:34	09:45	10:00	08	1159	19200	18770	430			
8.	27.04.2023	10:58	12:00	12:15	07	8387	16800	16610	190			
9.	27.04.2023	11:08	12:20	12:35	07	8388	16800	16370	430			
10.	27.04.2023	11:38	12:55	13:10	07	8389	16800	16580	220			
11.	27.04.2023	12:10	13:15	13:25	07	8390	16800	16500	300			
12.	27.04.2023	13:08	14:20	14:45	07	8391	16800	16230	570			
13.	27.04.2023	13:28	14:50	15:10	07	8392	16800	16450	350			
14.	27.04.2023	13:38	14:50	15:10	07	8393	16800	16410	390			
15.	27.04.2023	13:58	15:00	15:15	07	8394	16800	16370	430			
16.	27.04.2023	15:34	16:50	17:00	07	8396	16800	16060	740			

17.	27.04.2023	16:39	17:55	18:10	04	8398	9600	9040	560				
Total:					118		283200	276040	7160				
Remarks	As per quantity ordered 300 M3 consumed 118 M3.												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report daily to modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.