

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Realty Mallapur LLP	Block No.:	-
Project:	Gulmohar Residency	Flat / Villa no.:	Drive way slab2
Supplier:	CEMEX INFRA	Slab no.:	-
Requisition nos.:	20230424036	A. Estimated quantity:	180M3(M25)
PO nos.:	20230424039	B. Requisition quantity:	180M3
	Sign of Admin	C. Actual quantity poured	105M3
		D. Difference (C-A)	75M3

Details of RMC pour

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1.	27.04.23	11:58	12:15	12:30	6	2540	14400	14630	+230			
2.	27.04.23	12:38	12:50	13:10	6	2541	14400	14470	+70			
3.	27.04.23	13:58	14:10	14:25	6	2542	14400	14550	+150			
4.	27.04.23	15:18	15:35	15:50	3	2543	7200	7210	+10			
5.	29.04.23	15:25	15:45	16:10	6	2551	14400	14100	-300			
6.	29.04.23	15:42	16:05	16:20	6	2552	14400	14440	+40			
7.	29.04.23	16:01	16:15	16:30	8	2553	19200	19660	+460			
8.	29.04.23	16:17	16:35	16:45	8	2554	19200	19410	+210			
9.	29.04.23	16:30	16:45	17:00	6	2555	14400	14390	-10			
10.	29.04.23	16:42	17:05	17:20	6	2556	14400	14370	-30			
11.	29.04.23	19:57	20:15	20:25	6	2557	14400	14570	+170			
12.	29.04.23	20:08	20:25	20:40	6	2558	14400	14420	+20			
13.	29.04.23	20:25	20:35	20:50	6	2559	14400	14610	+210			
14.	29.04.23	22:30	22:45	21:00	6	2561	14400	14620	+220			
15.	29.04.23	22:45	23:00	23:10	6	2562	14400	14640	+240			

16.	29.04.23	22:36	22:50	23.05	6	2560	14400	14570	+170			
17.	29.04.23	00:04	00:15	00:25	8	2563	19200	19580	+380			
18.												
Total:					105 M3		252000	254240	+2240			
Remarks		Po not to be closed.										

Note. 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at sit

CEMEX INFRA

Sy.No. 312, Rampally (Vill), Keesara (Mdl)
Medchal (Dist), Hyderabad - 501301.
Ph. 9848 210 686 / 9133 333 5839
Email:-cemexinfra9@gmail.com

**CEMEX INFRA****READY MIX CONCRETE****GSTIN : 36AANFC3197R1ZJ****DELIVERY CHALLAN**

Customer Name: G M R MODI			D.C. No: 2552		Date: 29/Apr/23
Delivery Site: N F C			Truck No: TS 08 UE 5547		Mode: PUMP
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
2	M25	6.00	Cum	12.00	GOOD

Other Documents Enclosed:

- 1)
- 2)

Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.

Received above material in good condition

Customer Signature

For Office use only

- Driver Name:

KALEEM

- Signature:

MODI REALTY MALLAPUR LLP

Ward No. **12036** Dt. **29/4/23**

MRN No. **20230429058**

Received By... Sign...

for Cemex Infra

Authorised Signatory