


Company/ firm:	GV DISCOVERY PVT LMD	Block No.:	Block-119&191 ,VDF Flooring
Project:	Genopolis	Flat / Villa no.:	cellar
Supplier:	R6 Infra	Slab no.:	-
Requisition nos.:	20230419024	A. Estimated quantity:	480 cub meter
PO nos.:	20230419031	B. Requisition quantity:	480cub meter
Sign of security	Sign of admin sign of project manger	C. Actual quantity poured	125m 30/04/23
		D. Difference (C-A)	355cum

Details of RMC pour

MRN no:- 20230430013

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	21-04-23	14:30	14:36	15:21	4m3	8303	9,600					
2.	30-04-23	10:30	10:39	11:16	7m3	8432	16,800	16530				
3.	30-04-23	10:45	10:54	11:34	7m3	8433	16,800	16180				
4.	30-04-23	13:00	13:09	13:51	7m3	8435	16,800	16180				
5.	30-04-23	13:12	13:21	14:02	7m3	8436	16,800	16430				
6.	30-04-23	13:35	13:44	14:45	7m3	8437	16,800	16360				
7.	30-04-23	15:13	15:22	16:14	7m3	8439	16,800	16180				
8.	30-04-23	16:04	16:14	17:06	7m3	8440	16,800	16320				
9.	30-04-23	16:20	16:29	17:08	7m3	8441	16,800	16580				
10.	30-04-23	17:05	17:14	18:09	7m3	8443	16,800	16370				
11.	30-04-23	17:30	17:39	18:19	7m3	8444	16,800	16240				
12.	30-04-23	18:30	18:39	19:30	7m3	8445	16,800	16230				
13.	30-04-23	18:42	18:51	19:29	7m3	8446	16,800	16420				
14.	30-04-23	19:00	19:09	20:04	7m3	8447	16,800	16530				

30-04-23	19:47	19:58	20:48	8m3	1188	19,200	17330				
30-04-23	20:15	20:26	20:56	8m3	1189	19,200	17830				
30-04-23	19:50	19:59	21:02	7m3	8448	16,800	16420				
30-04-23	20:10	20:19	21:05	7m3	8449	16,800	16580				
Total:	18nos			125m3		300,000	280710				
Remarks	Balance will be used next for columns										

Note: 1. Report to be sent on a daily basis to production@madrigal-greene.com and report quality@madrigal-greene.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,100 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Minimum original report + weightment slips + pour reports + test reports + photographs at site.