

# DELIVERY CHALLAN



Plot No. 15, S.S. Villas,  
Markandeya Nagar, Kapra,  
Hyderabad, Telangana - 500 062.

D.C. No. : 1200

Date : 03/05/2023

To, M/s. Ux Dc Hyderabad

Vehicle No. : TS30TA-4848

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
03	M-30	2023 0424015	AM3	18M3	Placed

INWARD	
Inward No: 1487	Di: 3/5/23
MRN No:	Di:
Received By:	Signature:
CRESCENTIAL LABS PVT LTD	

Receiver's Signature

20230504019 For **R6 Infra**  
  
Authorised Signatory

MRN No: 20230504019

Internal memo no. 903/35/A Annexure - B

RMC pour report

Company/ firm:	GV Discovery center Pvt Ltd	Block No:	north block column 1, lift wall
Project:	Genopolis	Flat / Villa no:	
Supplier:	R6 Infra	Slab no:	
Requisition nos:	20230424008	A. Estimated quantity:	200 cum
PO nos :	20230424015	B. Requisition quantity:	200 cum
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			145.5+ (40 cum used by gvdc on 27.04.23)=185.5 cum
		D. Difference (C-A)	54.5-40 cum=14.5 cum

Details of RMC pour

6/8/2023

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	27.04.23	19:37	20:16	20:28	8	1166	19,200		-			
2	27.04.23	21:17	22:02	22:13	8	1167	19,200		-			
3	29.04.23	12:10	12:49	13:00	6	1170	14,400	13,570	830			
4	30.04.23	7:50	8:52	9:05	7	8428	16,800		-			
5	30.04.23	9:50	10:47	10:58	7	8430	16,800	16,750	50			
6	30.04.23	10:06	11:10	11:21	7	8431	16,800	16,450	350			
7	30.04.23	11:45	12:47	12:58	7	8434	16,800	16,590	210			
8	30.04.23	14:50	16:11	16:22	7	8438	16,800	16,540	260			
9	30.04.23	16:50	17:36	17:48	3	8442	7,200	6,800	400			
10	01.05.23	12:25	13:45	13:56	8	1190	19,200	19,820	-620			
11	03.05.23	10:30	11:29	11:40	8	1196	19,200	19,040	160			
12	03.05.23	13:10	13:52	14:05	6	1199	14,400	14,070	330			
13	03.05.23	15:25	16:13	16:25	4	1200	9,600	9,550	50			
			Total		86		2,06,400	1,49,180	2,020			

Remarks balance quantity will be used later

Note: 1. Report to be sent on a daily basis to [purchase@modiproperties.com](mailto:purchase@modiproperties.com) and [report-audit@modiproperties.com](mailto:report-audit@modiproperties.com). 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.