

Tax Invoice

R6 Infra S S Villas, H No 1-1-50/2/15 Kapra Keesara Markandaya Naga GSTIN/UIN: 36ABFFR9437A1Z6 State Name : Telangana, Code : 36 E-Mail : r6infra05@gmail.com	Invoice No. 20	Dated 17-Apr-2023
Buyer GV Research Centers Pvt. Ltd 5-4-187/3&4, IInd FloorSoham MansionM.G.Road Secunderabad,TELANGANA,500003 GSTIN/UIN : 36AAHCG4562D1ZP State Name : Telangana, Code : 36	Supplier's Ref. 20230329015	Mode/Terms of Payment Other Reference(s)
	Buyer's Order No.	Dated
	Terms of Delivery	

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M-20	38245010	18 %	87.00 cm	3,559.32	cm	3,09,660.84
	CGST @9%					9 %	27,869.48
	SGST @9%					9 %	27,869.48
	Round Off						0.20
	Total			87.00 cm			₹ 3,65,400.00

E & O P

Amount Chargeable (in words)

Amount Chargeable (in words)
INR Three Lakh Sixty Five Thousand Four Hundred Only

HSN/SAC		Taxable Value	Central Tax		State Tax		Total Tax Amount
			Rate	Amount	Rate	Amount	
38245010		3,09,660.84	9%	27,869.48	9%	27,869.48	55,738.96
	Total	3,09,660.84		27,869.48		27,869.48	55,738.96

Tax Amount (in words) : **INR Fifty Five Thousand Seven Hundred Thirty Eight and Ninety Six paise Only**

Remarks:
15.04.2023

Declaration

Declaration
We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI BANK

A/c No. : 231905000854

A/c No. : 251505000004
Branch & IFS Code : SAKETH & ICIC0002319

for R6 Infra

For R6 INFRA,

Authorized Signatory

Partner.

This is a Computer Generated Invoice

Plot No. 15, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.
E-mail : r6infra05@gmail.com GSTIN : 36ABFFR9437A1Z6

Tax Invoice

R6 Infra S S Villas, H No 1-1-50/2/15 Kapra Keesara Markandaya Naga GSTIN/UIN: 36ABFFR9437A1Z6 State Name : Telangana, Code : 36 E-Mail : r6infra05@gmail.com Buyer	Invoice No. 21 Supplier's Ref. 20230329015 Buyer's Order No.	Dated 17-Apr-2023 Mode/Terms of Payment Other Reference(s) Dated
GV Research Centers Pvt. Ltd 5-4-187/3&4, IInd FloorSoham MansionM.G.Road Secunderabad,TELANGANA,500003 GSTIN/UIN : 36AAHCG4562D1ZP State Name : Telangana, Code : 36	Terms of Delivery	

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M-20	38245010	18 %	72.00 cm	3,559.32	cm	2,56,271.04
	CGST @9%					9 %	23,064.39
	SGST @9%					9 %	23,064.39
	Round Off						0.18
	Total			72.00 cm			₹ 3,02,400.00

E & O

E. & O.E

Amount Chargeable (in words)

INR Three Lakh Two Thousand Four Hundred Only

HSN/SAC		Taxable Value	Central Tax		State Tax		Total
			Rate	Amount	Rate	Amount	Tax Amount
		2,56,271.04	9%	23,064.39	9%	23,064.39	46,128.78
38245010	Total	2,56,271.04		23,064.39		23,064.39	46,128.78

Tax Amount (in words) : **INR Forty Six Thousand One Hundred Twenty Eight and Seventy Eight paise Only**

Remarks:
16.04.2023

Declaration

Declaration
We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI BANK

A/c No. : 231905000854

A/c No. : 2319050000034
Branch & IFS Code : SAKETH & ICIC0002319

for R6 Infra

For R6 INERA
Authorised Signatory

This is a Computer Generated Invoice

Plot No. 15, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.
E-mail : r6infra05@gmail.com GSTIN : 36ABFFR9437A1Z6

GSTIN : 36ABFFR9437A1Z6

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ Firm	GV Research Centers Pvt Ltd	Block No.	
Object	Imnopolls	Flat / Villa no.	4545 LB Grade slab purpose
Supplier	R6 INFRA	Slab no.	
Requisition nos.	20230329009	A. Estimated quantity	35M3
1 nos.	20230329015	B. Requisition quantity	35M3
in of Security	Sign of Admin	C. Actual quantity poured	72M3
	Sign of Project Manager	D. Difference (C-A)	278M3

Tails of RMC pour

No	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pouring poured	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	16.04.2023	08:47	09:30	10:00	08	1046	19200	19290	-			
2	16.04.2023	09:20	10:20	10:40	08	1047	19200	19220	-			
3	16.04.2023	10:52	11:50	12:10	08	1049	19200	19440	-			
4	16.04.2023	11:20	12:20	12:40	08	1050	19200	19120	80			
5	16.04.2023	12:40	13:40	14:12	08	1053	19200	19480	-			
6	16.04.2023	13:10	14:10	14:30	08	1054	19200	19380	-			
7	16.04.2023	13:38	14:40	15:00	08	1055	19200	19400	-			
8	16.04.2023	14:10	15:20	15:40	08	1056	19200	19250	-			
9	16.04.2023	15:20	16:20	16:40	08	1057	19200	17460	-			
Total					72m3		172800					

Remarks As per purchase order 350M3 but consumed 72M3 only

Company firm	GV Research Centers Pvt Ltd	Block No	4545 LB Grade slab purpose
Project	Innopolis	Flat / Villa no	
Supplier	R6 INFRA	Slab no.	
Requisition nos	20230329009	A. Estimated quantity	350M3
PO nos	20230329015	B. Requisition quantity	350M3
Sign of Security	Sign of Admin	C. Actual quantity poured	87M3
	Sign of Project Manager	D. Difference (C-A)	263M3

Details of RMC pour

Sl No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kg/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	15-04-2023	07:20	08:10	08:30	08	1034	19200	19250	-			
2	15-04-2023	06:58	07:58	08:15	08	1033	19200	19120	80			
3	15-04-2023	07:48	08:40	09:00	08	1035	19200	19200	-			
4	15-04-2023	08:38	09:40	10:00	08	1037	19200	18860	340			
5	15-04-2023	10:19	11:19	11:42	08	1039	19200	19310	-			
6	15-04-2023	08:18	09:20	09:40	07	1036	16800	16760	40			
7	15-04-2023	09:45	10:40	11:00	08	1038	19200	18880	320			
8	15-04-2023	11:25	12:20	12:40	08	1041	19200	19560	-			
9	15-04-2023	12:25	13:25	13:50	08	1042	19200	19310	-			
10	15-04-2023	12:59	13:50	14:05	08	1043	19200	19760	-			
11	15-04-2023	14:05	15:00	15:10	08	1044	19200	19200	-			
Total					87m3		208800	209210	780			

Remarks As per purchase order 350M3 but consumed 87M3 only