



Tax Invoice

Sy No719/2 Devaryamjal (Village)
Shameerpet (M) Medchal(D)
Gstin:36ADNFS2288J1ZF
GSTIN/UIN: 36ADNFS2288J1ZF
State Name : Telangana, Code : 36
E-Mail : slrmcplant@gmail.com

Buyer

G.V Reserch Centers Pvt Ltd
5-4-187/3&4 ,2nd Floor
Soham Mansion ,
MG Road , Secundrabad-500003
GSTIN/UIN : 36AAHCG4562D1ZP
State Name : Telangana, Code : 36

0495

24-Mar-2023

Mode/Terms of Payment

20230107003

Other Reference(s)

Buyer's Order No.

Dated

Terms of Delivery

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M15	38245010	18 %	7.00 cbm	3,305.08	cbm	23,135.56
	Output CGST @9 %					9 %	2,082.20
	Output SGST @9%					9 %	2,082.20
	Round Off						0.04
	Total			7.00 cbm			₹ 27,300.00

E. & O.E

INR Twenty Seven Thousand Three Hundred Only

HSN/SAC		Taxable Value	Central Tax		State Tax		Total Tax Amount
			Rate	Amount	Rate	Amount	
		23,135.56	9%	2,082.20	9%	2,082.20	4,164.40
38245010	Total	23,135.56		2,082.20		2,082.20	4,164.40

Tax Amount (in words) : **INR Four Thousand One Hundred Sixty Four and Forty paise Only**

Declaration

Declaration
We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Bank Name : ICICI Bank

Bank Name : ICICI Bank
A/c No. : 231905000660

A/c No. : 231905000660
Branch & IFS Code : Saketh & ICIC0002319

for SJ Rmc Plant

Authorised Signatory

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.
E-mail : slrmcplant@gmail.com GSTIN : 36ADNFS2288J1ZF



SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant

Sy No 719/2 Devaryamjal (Village)
Shameerpet (M) Medchal(D)
Gstin: 36ADNFS2288J1ZF
GSTIN/UIN: 36ADNFS2288J1ZF
State Name : Telangana, Code : 36
E-Mail : slrmcplant@gmail.com

Buyer

G.V Reserch Centers Pvt Ltd

5-4-187/3&4, 2nd Floor
Soham Mansion,
MG Road, Secundrabad-500003
GSTIN/UIN : 36AAHCG4562D1ZP
State Name : Telangana, Code : 36

Invoice No.

0378

Dated

31-Jan-2023

Mode/Terms of Payment

Supplier's Ref.

20230107003

Other Reference(s)

Buyer's Order No.

Dated

Terms of Delivery

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M15	38245010	18 %	8.00 cbm	3,305.08	cbm	26,440.64
	Output CGST @9 %					9 %	2,379.66
	Output SGST @9 %					9 %	2,379.66
	Round Off						0.04
	Total			8.00 cbm			₹ 31,200.00

Amount Chargeable (in words)

INR Thirty One Thousand Two Hundred Only

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
38245010	26,440.64	9%	2,379.66	9%	2,379.66	4,759.32
Total	26,440.64		2,379.66		2,379.66	4,759.32

Tax Amount (in words) : INR Four Thousand Seven Hundred Fifty Nine and Thirty Two paise Only

Remarks:
21.01.2023

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank
A/c No. : 231905000660
Branch & IFS Code : Saketh & ICIC0002319

for SI Rmc Plant

Authorised Signatory

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.
E-mail : slrmcplant@gmail.com GSTIN : 36ADNFS2288J1ZF

Internal memo no 903/35/A
Annexure - B
RMC pour report

Company/ Firm	GV Research Centers Pvt Ltd	Block No.:	4545 Atrium Lowerbasement purpose
Project	Innopolis	Flat / Villa no.:	
Supplier	SL RMC	Slab no.:	
Requisition nos.	20230105004	A. Estimated quantity:	70M3
Order nos	20230107003	B. Requisition quantity:	70M3
Signature of Security	Sign of Admin	C. Actual quantity poured	07M3
Signature of Project Manager	Sign of Admin	D. Difference (C-A)	63M3

RECEIVED
PROJECT MANAGER
2023/03/23

Sl No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 day cube test strength in kN/m2
1	21/03/2023	10:35	11:35	11:55	07	7845	15960	840			
2											
3											
Total					07m3	16800	15960	840			
Remarks	As per purchase order 70M3 but consumed 07M3 only										

1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later 3. Report must be sent within one working day 4. Site representative to be sent for one PO. 5. Weigh all vehicles 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall at on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	4545 Column jacketing purpose.
Project:	Innopolis	Flat / Villa no.:	
Supplier:	SL RMC PLANT	Slab no.:	
Requisition nos.:	20230105004	A. Estimated quantity:	70M3
PO nos.:	20230107003	B. Requisition quantity:	70M3
Sign of Security	Sign of Admin	C. Actual quantity poured	8M3
Sign of Project Manager	Sign of Project Manager	D. Difference (C-A)	72M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m
1	17.04.2023	14:15	15:15	15:30	08	1169	19200	19170	20			
2									-			
3												
Total:					08m3		19200	19170	20			

Remarks As per purchase order 70M3 but consumed 08M3 only

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site

Deduction of po

From: vanajakshi . (vanajakshi@modiproperties.com)

To: slrmcplant@gmail.com

Date: Monday, May 8, 2023 at 12:40 PM GMT+5:30

SL RMC

Mr.Srinivas

We recieved short material against your invoice number :0495,dated:24/03/2023, for 840kg's against our po number:20230107003 dated:07/01/2023.We are deducting amount of Rs.1,170/- for the same .

Please Note

Regards,

N .Vanajakshi

Purchase Officer | +91 7729877893 | vanajakshi@modiproperties.com

Modi Properties Pvt. Ltd. | www.modiproperties.com

5-4-187/ 3 & 4, M G Road, Secunderabad – 03 | +91 40 66335551

Don't just buy a flat or villa! Buy a great lifestyle!

We build affordable flats & villas in gated communities.