

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	-
Project:	Gulmohar Residency	Flat / Villa no.:	Drive way slab2
Supplier:	CEMEX INFRA	Slab no.:	-
Requisition nos.:	20230424036	A. Estimated quantity:	180M3(M25)
PO nos.:	20230424039	B. Requisition quantity:	180M3
	Sign of Admin	C. Actual quantity poured	105M3
	Sign of Project Manager	D. Difference (C-A)	75M3

Details of RMC pour

Sl.	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	27.04.23	11:58	12:15	12:30	6	2540	14400	14630	+230			
2.	27.04.23	12:38	12:50	13:10	6	2541	14400	14470	+70			
3	27.04.23	13:58	14:10	14:25	6	2542	14400	14550	+150			
4	27.04.23	15:18	15:35	15:50	3	2543	7200	7210	+10			
5	29.04.23	15:25	15:45	16:10	6	2551	14400	14100	-300			
6	29.04.23	15:42	16:05	16:20	6	2552	14400	14440	+40			
7	29.04.23	16:01	16:15	16:30	8	2553	19200	19660	+460			
8	29.04.23	16:17	16:35	16:45	8	2554	19200	19410	+210			
9	29.04.23	16:30	16:45	17:00	6	2555	14400	14390	-10			
10	29.04.23	16:42	17:05	17:20	6	2556	14400	14370	-30			
11	29.04.23	19:57	20:15	20:25	6	2557	14400	14570	+170			
12	29.04.23	20:08	20:25	20:40	6	2558	14400	14420	+20			
13	29.04.23	20:25	20:35	20:50	6	2559	14400	14610	+210			
14	29.04.23	22:30	22:45	21:00	6	2561	14400	14620	+220			
15	29.04.23	22:45	23:00	23:10	6	2562	14400	14640	+240			

16	29.04.23	22:36	22:50	23:05	6	2560	14400	14570	+170					
17	29.04.23	00:04	00:15	00:25	8	2563	19200	19580	+380					
18	08.05.23	14:20	14:35	14:50	6	2596	14400	14720	+320					
19	08.05.23	14:36	14:50	13:05	6	2597	14400	14720	+320					
20	08.05.23	15:15	15:30	15:45	6	2599	14400	14560	+160					
21	08.05.23	15:29	15:40	15:55	6	2600	14400	14570	+170					
22	08.05.23	15:14	15:35	15:45	6	2598	14400	14450	+50					
23	08.05.23	17:11	17:25	17:35	6	2601	14400	14550	+150					
24	08.05.23	17:34	17:46	17:55	6	2602	14400	14500	+100					
25	08.05.23	18:01	18:15	18:30	6	2603	14400	14400	+0					
26	08.05.23	18:02	18:18	18:36	6	2604	14400	14630	+230					
27	08.05.23	19:59	20:14	20:25	3.5	2605	8400	8590	+190					
28.														
Total:					162.5 M3		390000	393930	+3930					
Remarks	Po to be closed.													

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit

CEMEX INFRA

Sy.No. 312, Rampally (VIII), Keesara (Mdl)
Medchal (Dist), Hyderabad - 501301.
Ph. 9848 210 686 / 9133 333 5839
Email:-cemexinfra9@gmail.com



READY MIX CONCRETE

CEMEX INFRA

GSTIN : 36AANFC3197R1ZJ

DELIVERY CHALLAN

Customer Name: G M R MODI		D.C. No: 2601	Date: 8/May/23
Delivery Site: N F C		Truck No: TS 08 UE 5547	Mode: PUMP
S.No:	GRADE	Qty	Units
6	M25	6.00	Cum
		36.00	GOOD

Other Documents Enclosed:

- 1) -
2) -

Note: No alterations will be accepted without
Supplier & Customer Signatures alongwith reasons.

Received above material in good condition

Customer Signature

Driver Name: **ANWARD**
Signature: **ANWARD**
WARD NO 12110 or 8/5/23
MRN NO 970230518052 12/05/23
Sign

for Cemex Infra
Authorised Signatory