

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	-
Project:	Gulmohar Residency	Flat / Villa no.:	Drive way slab2
Supplier:	CEMEX INFRA	Slab no.:	-
Requisition nos.:	20230424036	A. Estimated quantity:	180M3(M25)
PO nos.:	20230424039	B. Requisition quantity:	180M3
	Sign of Admin	C. Actual quantity poured	105M3
	Sign of Project Manager	D. Difference (C-A)	75M3

Details of RMC pour

Sl.	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	27.04.23	11:58	12:15	12:30	6	2540	14400	14630	+230			
2.	27.04.23	12:38	12:50	13:10	6	2541	14400	14470	+70			
3	27.04.23	13:58	14:10	14:25	6	2542	14400	14550	+150			
4	27.04.23	15:18	15:35	15:50	3	2543	7200	7210	+10			
5	29.04.23	15:25	15:45	16:10	6	2551	14400	14100	-300			
6	29.04.23	15:42	16:05	16:20	6	2552	14400	14440	+40			
7	29.04.23	16:01	16:15	16:30	8	2553	19200	19660	+460			
8	29.04.23	16:17	16:35	16:45	8	2554	19200	19410	+210			
9	29.04.23	16:30	16:45	17:00	6	2555	14400	14390	-10			
10	29.04.23	16:42	17:05	17:20	6	2556	14400	14370	-30			
11	29.04.23	19:57	20:15	20:25	6	2557	14400	14570	+170			
12	29.04.23	20:08	20:25	20:40	6	2558	14400	14420	+20			
13	29.04.23	20:25	20:35	20:50	6	2559	14400	14610	+210			
14	29.04.23	22:30	22:45	21:00	6	2561	14400	14620	+220			
15	29.04.23	22:45	23:00	23:10	6	2562	14400	14640	+240			

16	29.04.23	22:36	22:50	23:05	6	2560	14400	14570	+170				
17	29.04.23	00:04	00:15	00:25	8	2563	19200	19580	+380				
18	08.05.23	14:20	14:35	14:50	6	2596	14400	14720	+320				
19	08.05.23	14:36	14:50	13:05	6	2597	14400	14720	+320				
20	08.05.23	15:15	15:30	15:45	6	2599	14400	14560	+160				
21	08.05.23	15:29	15:40	15:55	6	2600	14400	14570	+170				
22.	08.05.23	15:14	15:35	15:45	6	2598	14400	14450	+50				
23.	08.05.23	17:11	17:25	17:35	6	2601	14400	14550	+150				
24.	08.05.23	17:34	17:46	17:55	6	2602	14400	14500	+100				
25.	08.05.23	18:01	18:15	18:30	6	2603	14400	14400	+0				
26.	08.05.23	18:02	18:18	18:36	6	2604	14400	14630	+230				
27.	08.05.23	19:59	20:14	20:25	3.5	2605	8400	8590	+190				
28.													
Total:					162.5 M3		390000	393930	+3930				
Remarks	Po to be closed.												

Note: 1. Report to be sent on a daily basis to purchase@medproperties.com and report-audit@medproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 30 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at sit

CEMEX INFRA

Sy.No. 312, Rampally (Vill), Keesara (Mdl)
Medchal (Dist), Hyderabad - 501301.
Ph. 9848 210 686 / 9133 333 5839
Email:-cemexinfra9@gmail.com



CEMEX INFRA

READY MIX CONCRETE

GSTIN : 36AANFC3197R1ZJ

DELIVERY CHALLAN

Customer Name: G M R MODI		D.C. No: 2597		Date: 8/May/23	
Delivery Site: N F C		Truck No: TS 08 UG 7605		Mode: PUMP	
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
2	M25	6.00	Cum	12.00	GOOD

Other Documents Enclosed:

- 1) -
- 2) -

Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.

Received above material in good condition

Customer Signature

For Office use only

Driver Name: WARD

SUDHAKAR

Signature:

MODI REALTY MALLAPUR LLP

WARD No

12096-085723

MRN No

20230508087 16105123

for Cemex Infra

Received By...

Sign...

Authorised Signatory