

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	-
Project:	Gulmohar Residency	Flat / Villa no.:	Drive way slab2
Supplier:	CEMEX INFRA	Slab no.:	-
Requisition nos.:	20230424036	A. Estimated quantity:	180M3(M25)
PO nos.:	20230424039	B. Requisition quantity:	180M3
	Sign of Adipin	C. Actual quantity poured	162.5M3
	Sign of Project Manger	D. Difference (C-A)	17.5M3

Details of RMC pour

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	27.04.23	11:58	12:15	12:30	6	2540	14400	14630	+230			
2.	27.04.23	12:38	12:50	13:10	6	2541	14400	14470	+70			
3	27.04.23	13:58	14:10	14:25	6	2542	14400	14550	+150			
4	27.04.23	15:18	15:35	15:50	3	2543	7200	7210	+10			
5	29.04.23	15:25	15:45	16:10	6	2551	14400	14100	-300			
6	29.04.23	15:42	16:05	16:20	6	2552	14400	14440	+40			
7	29.04.23	16:01	16:15	16:30	8	2553	19200	19660	+460			
8	29.04.23	16:17	16:35	16:45	8	2554	19200	19410	+210			
9	29.04.23	16:30	16:45	17:00	6	2555	14400	14390	-10			
10	29.04.23	16:42	17:05	17:20	6	2556	14400	14370	-30			
11	29.04.23	19:57	20:15	20:25	6	2557	14400	14570	+170			
12	29.04.23	20:08	20:25	20:40	6	2558	14400	14420	+20			
13	29.04.23	20:25	20:35	20:50	6	2559	14400	14610	+210			
14	29.04.23	22:30	22:45	21:00	6	2561	14400	14620	+220			
15	29.04.23	22:45	23:00	23:10	6	2562	14400	14640	+240			

8.	29.04.23	22:36	22:50	23:05	6	2560	14400	14570	+170					
17.	29.04.23	00:04	00:15	00:25	8	2563	19200	19580	+380					
18.	08.05.23	14:20	14:35	14:50	6	2596	14400	14720	+320					
19.	08.05.23	14:36	14:50	13:05	6	2597	14400	14720	+320					
20.	08.05.23	15:15	15:30	15:45	6	2599	14400	14560	+160					
21.	08.05.23	15:29	15:40	15:55	6	2600	14400	14570	+170					
22.	08.05.23	15:14	15:35	15:45	6	2598	14400	14450	+50					
23.	08.05.23	17:11	17:25	17:35	6	2601	14400	14550	+150					
24.	08.05.23	17:34	17:46	17:55	6	2602	14400	14500	+100					
25.	08.05.23	18:01	18:15	18:30	6	2603	14400	14400	+0					
26.	08.05.23	18:02	18:18	18:36	6	2604	14400	14630	+230					
27.	08.05.23	19:59	20:14	20:25	3.5	2605	8400	8590	+190					
28.														
Total:					162.5 M3		390000	393930	+3930					
Remarks	Po to be closed.													

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site

CEMEX INFRA

Sy.No. 312, Rannally (Vill), Keesara (Mdl)
Medchal (Dist), Hyderabad - 501301.

Ph. 9848 210 686 / 9133 333 5839

Email:-cemexinfra9@gmail.com

**CEMEX INFRA****READY MIX CONCRETE****GSTIN : 36AANFC3197R1ZJ****DELIVERY CHALLAN**

Customer Name: G M R MODI			D.C. No: 2602		Date: 8/May/23
Delivery Site: N F C			Truck No: TS 08 UG 7604		Mode: PUMP
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
7	M25	6.00	Cum	42.00	GOOD


Other Documents Enclosed:

1)

2)

Note: No alterations will be accepted without
supplier & Customer Signatures alongwith reasons

Received above material in good condition

Customer Signature**For Office use only****Driver Name:****RAMESH REDDY****Signature:****for Cemex Infra**

[Signature]
Authorised Signatory

Received By.....

Sign.....