


Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	4500 ramp footings works
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 INFRA	Slab no.:	
Requisition nos.:	20230508020	A. Estimated quantity:	10M3
PO nos.:	20230505010	B. Requisition quantity:	10M3
Sign of Security	Sign of Admin	C. Actual quantity poured	10M3
	Sign of Project Manger	D. Difference (C-A)	0M3



Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	08.05.2023	11:14	12:14	12:30	05m3	1224	12000	11540	460			
2	08.05.2023	11:28	12:30	12:50	05m3	1225	12000	11600	400			
Total:					10m3		24000	23140	860			
Remarks		As per purchase order 10M3 but consumed 10M3 only										

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit

