

NGH Milestone Report - Ver1

Company Name		Modi Reality Pocharam LLP					
Project		Nilgiri Heights					
Prepared By		Vijay Raj					
Last updated on		08/05/2023					
Block No		Block - A (Flat No - 1 to 9)					
S.No	Flat No	Plinth Beam Casting Date	Slab Casting Date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Plastering)	Stage III completion date	Remarks
1	A - 101	10.11.21	06.06.22	24.12.22			
2	A - 102	10.11.21	06.06.22	06.01.23			
3	A - 103	12.11.21	24.05.22	08.09.22	20.09.22	03.10.22	
4	A - 104	20.10.22	25.02.23				
5	A - 105	16.11.21	24.05.22	08.09.22	20.09.22	03.10.22	
6	A - 106	16.11.21	24.05.22	06.01.23			
7	A - 107	16.11.21	24.05.22	06.01.23			
8	A - 108	10.11.21	06.06.22	08.09.22	20.09.22	03.10.22	
9	A - 109	10.11.21	06.06.22	02.01.23			
10	A - 201	10.11.21	16.07.22	14.04.23			
11	A - 202	10.11.21	16.07.22				
12	A - 203	12.11.21	30.06.22	14.04.23			
13	A - 204	20.10.22	17.04.23				
14	A - 205	16.11.21	30.06.22	14.04.23			
15	A - 206	16.11.21	30.06.22	14.04.23			
16	A - 207	16.11.21	30.06.22	14.04.23			
17	A - 208	10.11.21	16.07.22	14.04.23			
18	A - 209	10.11.21	16.07.22	14.04.23			
19	A - 301	10.11.21	25.08.22	19.04.23			
20	A - 302	10.11.21	15.08.22	19.04.23			
21	A - 303	12.11.21	15.08.22	19.04.23			
22	A - 304	20.10.22	06.05.23				
23	A - 305	16.11.21	15.08.22	19.04.23			
24	A - 306	16.11.21	15.08.22	19.04.23			
25	A - 307	16.11.21	15.08.22	19.04.23			
26	A - 308	10.11.21	25.08.22	19.04.23			
27	A - 309	10.11.21	25.08.22	19.04.23			
28	A - 401	10.11.21	30.09.22	25.04.23			
29	A - 402	10.11.21	20.09.22	25.04.23			
30	A - 403	12.11.21	20.09.22	25.04.23			
31	A - 404	20.10.22					
32	A - 405	16.11.21	20.09.22	25.04.23			
33	A - 406	16.11.21	20.09.22	25.04.23			
34	A - 407	16.11.21	20.09.22	25.04.23			
35	A - 408	10.11.21	30.09.22	25.04.23			
36	A - 409	10.11.21	30.09.22	25.04.23			
37	A - 501	10.11.21	18.11.22	02.05.23			
38	A - 502	10.11.21	03.11.22	02.05.23			
39	A - 503	12.11.21	03.11.22	02.05.23			
40	A - 504	20.10.22					
41	A - 505	16.11.21	03.11.22	02.05.23			
42	A - 506	16.11.21	03.11.22	02.05.23			
43	A - 507	16.11.21	03.11.22	02.05.23			
44	A - 508	10.11.21	18.11.22	02.05.23			
45	A - 509	10.11.21	18.11.22	02.05.23			
46	A - 601	10.11.21	15.12.22				
47	A - 602	10.11.21	06.12.22				
48	A - 603	12.11.21	06.12.22				
49	A - 604	20.10.22					
50	A - 605	16.11.21	06.12.22				
51	A - 606	16.11.21	06.12.22				
52	A - 607	16.11.21	06.12.22				

APPROVED BY

 08 MAY 2023
G. VIJAY RAJ
 PROJECT MANAGER

NGH Milestone Report - Ver1

53	A - 608	10.11.21	15.12.22				
54	A - 609	10.11.21	15.12.22				
55	A - 701	10.11.21	13.01.23				
56	A - 702	10.11.21	13.01.23				
57	A - 703	12.11.21	13.01.23				
58	A - 704	20.10.22					
59	A - 705	16.11.21	03.01.23				
60	A - 706	16.11.21	03.01.23				
61	A - 707	16.11.21	03.01.23				
62	A - 708	10.11.21	13.01.23				
63	A - 709	10.11.21	13.01.23				
64	A - 801	10.11.21	22.02.23				
65	A - 802	10.11.21	22.02.23				
66	A - 803	12.11.21	22.02.23				
67	A - 804	20.10.22					
68	A - 805	16.11.21	10.02.23				
69	A - 806	16.11.21	10.02.23				
70	A - 807	16.11.21	10.02.23				
71	A - 808	10.11.21	22.02.23				
72	A - 809	10.11.21	22.02.23				
73	A - 901	10.11.21	14.04.23				
74	A - 902	10.11.21	14.04.23				
75	A - 903	12.11.21	14.04.23				
76	A - 904	20.10.22					
77	A - 905	16.11.21	28.03.23				
78	A - 906	16.11.21	28.03.23				
79	A - 907	16.11.21	28.03.23				
80	A - 908	10.11.21	14.04.23				
81	A - 909	10.11.21	14.04.23				
82	A - 1001	10.11.21					
83	A - 1002	10.11.21					
84	A - 1003	12.11.21					
85	A - 1004	20.10.22					
86	A - 1005	16.11.21					
87	A - 1006	16.11.21					
88	A - 1007	16.11.21					
89	A - 1008	10.11.21					
90	A - 1009	10.11.21					

APPROVED BY

 08 MAY 2023
 G. VIJAY RAJ
 PROJECT MANAGER