

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd.			Block No.:	4545 LB and lower lobby works
Project:	Innopolis			Flat / Villa no.:	
Supplier:	R6 INFRA			Slab no.:	
Requisition nos.:	20230508064			A. Estimated quantity:	20M3
PO nos.:	20230509007			B. Requisition quantity:	20M3
Sign of Security	Sign of Admin	Sign of Project Manager	C. Actual quantity poured	05M3	
<i>P1</i> <i>Signature</i> <i>Mary</i> <i>Signature</i>			D. Difference (C-A)	15M3	

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	12.05.2023	12:55	13:56	13:20	05m3	073	12000	12010	-			
2												
3												
Total:					05m3		12000	12010				
Remarks As per purchase order 20M3 but consumed 15M3 only.												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site