

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	3600 column casting works
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 INFRA	Slab no.:	
Requisition nos.:	20230509024	A. Estimated quantity:	70M3
PO nos.:	20230509035	B. Requisition quantity:	70M3
Sign of Security	Sign of Admin	C. Actual quantity poured	21M3
		D. Difference (C-A)	49M3

Details of RMC pour

Sl. No	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of month R.C. Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	11.05.2023	13:56	14:56	15:20	08m3	040	19200	19110	90	
2	11.05.2023	15:33	16:30	16:50	08m3	045	19200	19250	-	
3	11.05.2023	17:10	18:15	18:40	05m3	047	12000	12040		
Total:					21m3		51400	50400	90	
Remarks	As per purchase order 70M3 but consumed 21M3 only.									

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. Cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site