

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 13/05/23		Prepared by: V. RAVI		Serial no. 17948	
Supplier name: Sri Sai Ram Electrical Engg works		HO inward no.			
Firm/Company: G.V.R.C		Project: Innopolis		HO received date	
PO/WO date: 06.12.22		PO/WO No. 94706		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	36 / 2022-23	17.03.23	57,52,500-00	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No


Amount A – Bills total (Excluding Transport & Hamali Charges):			57,52,500-00
Proof of delivery by way of: ☒ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report			
MRN nos.:	Inward No: 11713	Proof of delivery matches MRN	☒ Yes ☐ No
Amount B – Other Credits : Transportation charges			-
Amount C – Other Debits :			-
Amount D (D=A+B-C) – Amount to be credited to the supplier:			57,52,500-00
Amount E – PO / WO value:			10,599,114-00
Amount F – Difference (A – E):			48,46,614-00
Quantity received as per PO / WO		☐ Yes ☐ Excess received ☐ Short received ☒ Part received	
Close PO / WO		☐ Yes ☒ No – wait for balance material ☐ Other	
Payment – due date		60% Advance paid	
Remarks: Bill received, so keep PO open.			

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:		V. RAVI			
Sign:					
Date		13/05/23			
Approval limit	Upto 20k	Above 20k	☒ Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weightment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

APPROVED BY
13 MAY 2023
SOHAM MOULI
MANAGING DIRECTOR

MRP

DATE & FROM:	TO & REMARKS.
14-04-23	MND Sr,
Museem	The work order value is Rs. 1,05,99,114/- Paid so far : Rs. 61,19,823/- Balance to be paid: Rs. 44,79,291/- Bill received of Rs. 57,52,500/- to be taken into accounts. Regards B We
12/5/23.	To,
(RAVI)	MND Sir,
	We are resending this Paid bill Rs. 57,52,500/- (this ledger copy also enclosed here. Hence need your approval pls.

1984

Part Bill

Form for closure of purchase order

PO no.: 94706 **PO date:** 6/12/22 **Req no.:** 206504 **Advice Scan ID:**

Barcoded PO available: ☒ Y/☐ N **Invoice original available:** ☒ Y/☐ N **Copy available:** ☐ Y/☐ N **POD available:** ☒ Y/☐ N

Data required from site/engineers:

MRN nos. related to PO: Gward no: 11713

☒ Part material received. ☒ Full material received. ☐ Material not received.

☐ Close PO - Balance material will be re-ordered by new requisition.

☐ Cancel PO. Material not required. ☐ Cancel PO. Material will be re-ordered by new requisition.

☒ Keep PO open. Material required. ☐ Keep PO open. Work under progress.

Remarks by engineer:

Notes: 1. Provide details of material received by way of separate attachment. 2. Provide scanned copy of I/Cs/proof of delivery + PO. 3. Provide copies of invoices if available. 4. This entire set to be scanned and sent to Ravi.

Prepared by: S. Nagamani **Sign:** S. Nagamani **Date:** 03/04/23

Data required from accounts:

☐ Checked with E&D for receipt of bills.

☐ Bills not received against this PO. ☐ Part bill received against this PO. ☐ All bills received against this PO.

☒ Advance paid against this PO. **Amount paid:** 36,19,823 (3 ten) **Date of payment:** 13/12, 16/03/23

Details of part bill received: 25,00,000 (As on 14/04/23 Total pay 36,19,823)

Sl. No.	Bill no.	Bill date	Bill amount	Cr. given to supplier
1.				
2.				
3.				
4.				
5.				
6.				

Remarks by Accountants: advance paid against this PO

Prepared by: J. Haripriya **Sign:** J. Haripriya **Date:** 04/04/23

Notes: 1. POs/WOs issued for turnkey works - may have been processed by E&D. Check before filling the above.

Prepared by: **Sign:** **Date:**

Remarks by Ravi + details of bills to be approved:

Sl. No.	Bill no.	Bill date	Bill amount	MRN no.
1.	36/2022-23	17.03.23	57,52,500.00	
2.				
3.				

Remarks: Need MD's approval for enclosed invoice.

Prepared by: Ravi **Sign:** R. **Date:** 04.04.23

Advice by MD - action to be taken.

☐ Get certified bill from supplier (not original). ☐ Prepare bill in SSLP for material supplied.

☒ Thereafter, prepare advice for credit to supplier and send to Soham for processing.

☐ Close PO ☒ Keep PO open. Material awaited

☐ Accounts to be reconciled with supplier. Get supplier's ledger.

Remarks:

Approved by: Soham **Sign:** **Date:**

APPROVED BY
13 MAY 2023
SOHAM MOJI
MANAGING DIRECTOR

SRI SAI RAM ELECTRICALS & ENGINEERING WORKS

Shope no 5,Block No-14,Prajay City,

MIYAPUR, HYDERABAD, TELANGANA, 500049

Phone : 99949093698, E-Mail : ssre1009@gmail.com

GSTIN : 36AMIPP8856B1ZQ

ORIGINAL FOR RECIPIENT

DUPLICATE FOR TRANSPORTER

TRIPLICATE FOR SUPPLIER

Invoice No 36/2022-23

Date 17-05-2023

INVOICE

Name & Address of Consignee

M S G V Research Centers Pvt Ltd

5-4-187-3&4, 2nd Floor

Soham Mansion, M G Road,

Secunderbad

Telangana, India -500003

GSTIN : 36AAHCG4562D1ZP

Mode of Transport

By Road

Vehicle No

TAX INVOICE NO

36/2022-23

Date

17-05-2023

PLACE

HYDERABAD

REVERSE C

P O No 94706

P O Date 06-11-2022

No	HSN Code	QTY	Rate	Amount
1	7308	10	487500	4875000
INWARD Inward No: 11712 Dt: 04/04/23 MRN No: Dt: Received By: Rajesh Sign: [Signature] G.V.R.C. PVT. LTD.				

All disputes are subjected to Hyderabad Jurisdiction.

Total

48,75,000.00

In case the bill is not paid on the first presentation

Packing Charges

Interest @36% P.A will be charged

Taxable Value

Our responsibility ceases after the goods handed over

CGST @

9%

48,75,000.00

transporter

SGST @

9%

4,38,750.00

Goods once sold are not returnable

IGST @

28%

4,38,750.00

This sales invoice denotes that the consignee has

Grand Total

57,52,500.00

Agreed to the above Terms & conditions whether present

Total Bill Amount

57,52,500.00

Physically or not.

Details

AB NATIONAL BANK

ACCOUNT NUMBER : 4632002100000721

Code : PUNB0463200

Rupees : Fifty Seven lakhs Fifty Two Thousand and Five Hundred Only.

Packing Charges

I hereby certify that the particulars given above are true and correct and the amount indicated represents the price actually charged and there is no flow of additional consideration directly or indirectly from



Work Order

From Company : **G V Reserch Centers Pvt Ltd**
 5-4-187/384, II nd Floor, Soham Mansion, MG Road, Secunderabad-500003
 G S T No. : 36AAHCG4562D1ZP

Supplier Details

SRI SAI RAM ELECTRICAL ENGINEERING WORKS

Fiat No. 203, Block No.2, Prajay City Apartments, Miyapur, Hyderabad - 50

GSTIN 36ANIPP8856B1ZQ

040-23042308

9949093898

Doc No	94706	206564
Doc Date	06-12-2022	
Quote No	SSRE/Q/GVRC/27/22-23	
Quote Date	06-11-2022	
SupplyType	Supply And Installation	

Kind Attn : **P. SURESH**

Work Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 417000 - ELEC-Electrical - Power Supply-- - NA - LS Supply, Erection, Testing and Commissioning of M+12 Galvanising Towers with all accessories, nuts, bolts etc., complete	14.00	487,500.0	0.00	18.00	8,053,500.00
2 417000 - ELEC-Electrical - Power Supply-- - NA - LS Supply and laying of 25 x 3 mm GI Flat with all accessories and connections etc., complete Supply and laying of 25 x 3 mm GI Flat	140.00	175.00	0.00	18.00	28,910.00
3 417000 - ELEC-Electrical - Power Supply-- - NA - LS Supply and erection of GI Pipe Earth station with coal and salt/ Betonite powder, tunnel and CC chamber etc., complete as per IS 3043.	14.00	3,500.00	0.00	18.00	57,820.00
4 417000 - ELEC-Electrical - Power Supply-- - NA - LS Civil Works for erection of above towers with M-20 Concreting, excavation of pit and refilling etc., as per structural design approved by structural consultant (SVPCL)	14.00	35,000.00	0.00	18.00	578,200.00
5 417000 - ELEC-Electrical - Power Supply-- - NA - LS Dismantling of existing unipole towers including foundations and handing them over to TSSPDCL stores including all labour charges and transportation etc., complete	11.50	75,000.00	0.00	18.00	1,017,750.00
6 417000 - ELEC-Electrical - Power Supply-- - NA - LS Laying, testing, commissioning of cable 3CX 400 sq mm 33KV cable, road cutting (trench of 1.2 M depth X 0.35M wide, and backfilling) including supply and laying of 200mm dia Hume pipe (Cable to be supplied by TSSPDCL)	125.00	2,500.00	0.00	18.00	368,750.00
7 417000 - ELEC-Electrical - Power Supply-- - NA - LS Supply and laying 150mm GI pipe for cable at bay side with all accessories etc., complete.	6.00	1,500.00	0.00	18.00	10,620.00
8 417000 - ELEC-Electrical - Power Supply-- - NA - LS Stringing, testing and commissioning of 1 run of 100sq.mm Conductor(Conductor would be supplied by TSSPDCL)	2,520.00	150.00	0.00	18.00	446,040.00
9 417000 - ELEC-Electrical - Power Supply-- - NA - LS Erection, testing and commissioning of 33KV Disc / Polymer Insulators with all accessories etc., complete. (Insulators shall be supplied by TSSPDCL)	42.00	400.00	0.00	18.00	19,824.00
10 417000 - ELEC-Electrical - Power Supply-- - NA - LS Fixing of 33KV double jumpering at cut points	6.00	2,500.00	0.00	18.00	17,700.00
Total Order Value . . .					10,599,114.00

Rupees : Five Lakh(s) Ninty Nine Thousand One Hundred Fourteen Only.

Terms and Conditions :-

Specification / Brand The above WO is for GVRC site 33kv HT Power Supply Works.

Payment Terms 20% advance with WO, 60% against material delivery at site, 10% against installation & 10% against commissioning.

Tax All taxes included in above price.

Delivery Date 10-12 weeks from the date of final approval of drawings.

Delivery Location Innopolis
 Sy no-542, Genome Valley, Thurkapally, Hyderabad, Telangana
 Phone. Nagamani(Engineer) - 7981951035

For **G V Reserch Centers Pvt Ltd**

Authorised Signatory

Accepted the above Terms And Conditions

For **SRI SAI RAM ELECTRICAL ENGINEERING WORKS**

Name : _____

Name : _____

Date : ____/____/____

Form for closure of purchase order

Data required from site/engineers:							
PO no.:	94706	PO date:	6/12/22	Req. no.:	206509	Advice Scan ID	
MRN nos. related to PO							
☐	Part material received.						
☐	Full material received.						
☐	Material not received.						
☐	Close PO – Balance material will be re-ordered by new requisition.						
☐	Cancel PO. Material not required.						
☐	Cancel PO. Material will be re-ordered by new requisition.						
☒	Keep PO open. Material required.						
☐	Keep PO open. Work under progress.						
Remarks by engineer:							
Notes: 1. Provide details of material received by way of separate attachment. 2. Provide hardcopy of DCs/proof of delivery 1 PO. 3. Provide copies of invoices if available. 4. This entire set to be sent by way of hard copy to Ashaiya.							
Prepared by	Sign	Date	Project manager	Sign	Date		
S. Nagamani	[Signature]	9/12/23	T. Madhu	[Signature]	9/12/23		
Data required from accounts:							
☐	Checked with E&D for receipt of bills.						
☐	Bills not received against this PO.						
☐	Part bill received against this PO.			Bill nos.			
☐	All bills received against this PO.						
☒	Advance paid against this PO.			20%	Amount paid	21,19,823/- (2-turns)	
Remarks by Accountants:							
Advance paid against this PO							
Notes: 1. Pos issued for false ceiling and such works may have been processed by E&D. Check before filling the above.							
Prepared by	Sign	Date	Accounts manager (approval required for PO more than 10k)	Sign	Date		
J. Haripriya	[Signature]	17/12/23					
Advice by MD - action to be taken by purchase:							
☐	Get certified bill from supplier (not original).						
☐	Prepare bill in SLLP for material supplied.						
☐	Get proof of delivery from site.						
☐	Barcoded PO missing – get certified copy from Accounts.						
☐	Thereafter, prepare advice to credit to supplier and send to HO for processing.						
☐	Close PO			☒	Keep PO open. Material awaited		
☐	Send barcoded PO to MDs desk. PO to be closed thereafter.						
☐	Accounts to be reconciled with supplier. Suppliers ledger required from 1.4.2021.						
☐	Accounts to be reconciled with supplier. Suppliers ledger required from 1.4.2020.						
☐	RMC supplier – suppliers ledger required from 1.4.2020. Process bill after thoroughly checking both the ledgers and all pour reports. Pour reports from day one to be thoroughly checked with Pos/Bills. Thereafter, prepare advice to credit to supplier and send to HO for processing. Close all open POs.						
☐	E&D to check receipt of bill and enter comments below.						
☐	Details of material supplied and balance material to be supplied is required.						
Remarks:							
Prepared by		Sign		Date			

Work Order

Page(s) 1 Of 2

09-12-2022 14:21:29



94706

29.11.22 5:44:33

From Company : **G V Reserch Centers Pvt Ltd**
 5-4-187/3&4, II nd Floor, Soham Mansion, MG Road, Secunderab
 G S T No. : 36AAHCG4562D1ZP

Supplier Details**SRI SAI RAM ELECTRICAL ENGINEERING WORKS**

Flat No. 203, Block No.2, Prajay City Apartments, Miyapur, Hyderabad - 50

GSTIN 36AMIPP8856B1ZQ

040-23042308

9949093898

Doc No	94706	206504
Doc Date	06-12-2022	
Quote No	SSRE/Q/GVRC/27/22-23	
Quote Date	06-11-2022	
SupplyType	Supply And Installation	

Kind Attn : P. SURESH

Work Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 417000 - ELEC-Electrical - Power Supply-- - NA - LS Supply, Erection, Testing and Commissioning of M+12 Galvanising Towers with all accessories, nuts, bolts etc., complete	14.00	487,500.0	0.00	18.00	8,053,500.00
2 417000 - ELEC-Electrical - Power Supply-- - NA - LS Supply and laying of 25 x 3 mm GI Flat with all accessories and connections etc., complete Supply and laying of 25 x 3 mm GI Flat	140.00	175.00	0.00	18.00	28,910.00
3 417000 - ELEC-Electrical - Power Supply-- - NA - LS Supply and erection of GI Pipe Earth station with coal and salt/ Betonite powder, funnel and CC chamber etc., complete as per IS 3043.	14.00	3,500.00	0.00	18.00	57,820.00
4 417000 - ELEC-Electrical - Power Supply-- - NA - LS Civil Works for erection of above towers with M-20 Concreting, excavation of pit and refilling etc., as per structural design approved by structural consultant (SVPCL)	14.00	35,000.00	0.00	18.00	578,200.00
5 417000 - ELEC-Electrical - Power Supply-- - NA - LS Dismantling of existing unipole towers including foundations and handing them over to TSSPDCL stores including all labour charges and transportation etc., complete.	11.50	75,000.00	0.00	18.00	1,017,750.00
6 417000 - ELEC-Electrical - Power Supply-- - NA - LS Laying, testing, commissioning of cable 3CX 400 sq mm 33KV cable, road cutting (trench of 1.2 M depth X 0.35M wide, and backfilling) including supply and laying of 200mm dia Hume pipe (Cable to be supplied by TSSPDCL)	125.00	2,500.00	0.00	18.00	368,750.00
7 417000 - ELEC-Electrical - Power Supply-- - NA - LS Supply and laying 150mm GI pipe for cable at bay side with all accessories etc., complete.	6.00	1,500.00	0.00	18.00	10,620.00
8 417000 - ELEC-Electrical - Power Supply-- - NA - LS Stringing, testing and commissioning of 1 run of 100Sq.mm Conductor(Conductor would be supplied by TSSPDCL)	2,520.00	150.00	0.00	18.00	446,040.00
9 417000 - ELEC-Electrical - Power Supply-- - NA - LS Erection, testing and commissioning of 33KV Disc / Polymer insulators with all accessories etc., complete. (Insulators shall be supplied by TSSPDCL)	42.00	400.00	0.00	18.00	19,824.00
10 417000 - ELEC-Electrical - Power Supply-- - NA - LS Fixing of 33KV double jumpering at cut points	6.00	2,500.00	0.00	18.00	17,700.00
Total Order Value . . .					10,599,114.00

Rupees : Five Lakh(s) Ninty Nine Thousand One Hundred Fourteen Only.

*One core***Terms and Conditions :-****Specification / Brand** The above WO is for GVRC site 33kV HT Power Supply Works.**Payment Terms** 20% advance with WO, 60% against material delivery at site, 10% against installation & 10% against commissioning.**Tax** All taxes included in above price.For **G V Reserch Centers Pvt Ltd**

Authorised Signatory

Accepted the above Terms And Conditions

For **SRI SAI RAM ELECTRICAL ENGINEERING WORKS**

Name : _____

Name : _____

Date : ____/____/____

Work Order

Page(s) 2 Of 2

09-12-2022 14:21:29

Original / Office Copy / Purchase Div.Copy

Delivery Date 10-12 weeks from the date of final approval of drawings.

Delivery Location Innopolis
Sy no-542, Genome Valley, Thurkapally, Hyderabad, Telangana
Phone. Nagamani(Engineer) - 7981951035

Penalty For Delay NIL.

Transportation Cost Included in the above price.

Warranty NIL.

Advance Paid Rs: 21,19,823 by Cheque/RTGS. Cheque no: _____, dated _____.

Other Terms We reserve the right to reject items not conforming to quality and specifications.

Completion Date NIL.

Measurment NIL.

Security NIL.

Remarks Original Invoice + Copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original Invoice must be sent to Head Office. Proof of delivery/DC can be sent by email.

For **G V Reserch Centers Pvt Ltd**

Authorised Signatory

Name : _____

Name : _____


Date : __/__/__

Accepted the above Terms And Conditions

For **SRI SAI RAM ELECTRICAL ENGINEERING WORKS**

Requisition Form		Date: 06-12-2022		Time: 11:10		Req. No. 206504		ID No.	
Company Name: GVRC									
Site & Phase: INNOROLIS									
Unit No./Block No.									
Supplier:									
Material required before date:									
S No	Item	Qty required	Qty available at site	Order Qty	Inward No	Inward Date			
1	ELEC2197-Electrical-Power Supply-LS	14	0	14					
2	ELEC2197-Electrical-Power Supply-LS	140	0	140					
3	ELEC2197-Electrical-Power Supply-LS	14	0	14					
4	ELEC2197-Electrical-Power Supply-LS	14	0	14					
5	ELEC2197-Electrical-Power Supply-LS	14	0	14					
6	ELEC2197-Electrical-Power Supply-LS	11.5	0	11.5					
7	ELEC2197-Electrical-Power Supply-LS	125	0	125					
8	ELEC2197-Electrical-Power Supply-LS	6	0	6					
9	ELEC2197-Electrical-Power Supply-LS	2520	0	2520					
10	ELEC2197-Electrical-Power Supply-LS	42	0	42					
Remarks: Towards GVRC site 33kV HT Power Supply Works.									
Engineer		Project Manager: V. Ramesh Babu		Purchase		MD			
Prepared By: Md. Anwar Baig									
Approved By:									
Sign & Date:									

APPROVED BY
12 DEC 2022
SOHAM MOULI
MANAGING DIRECTOR

SRI SAI RAM ELCTRICALS & ENGINEERING WORKS Shope no-5,Block No-14,Prajay City, MIYAPUR, HYDERABAD, TELANGANA, 500049 Phone : 09949093898, E-Mail : ssre1969@gmail.com GSTIN : 36AMIPP8856B1ZQ				ORIGINAL FOR RECIPIENT DUPLICATE FOR TRANSPORTER TRIPPLICATE FOR SUPPLIER Invoice No : 36/2022-23 Date : 17-03-2023	
INVOICE					
Name & Address of Consignee : M/S G V Research Centers Pvt Ltd. 5-4-187/3&4, 2nd Floor, Soham Mansion, M G Road, Secunderbad, Telangana ,India -500003. GSTIN: 36AAHCG4562D1ZP.				Mode of Transport : By Road Vehicle No : TAX INVOICE NO 36/2022-23 Date 17.03.2023 PLACE HYDERABAD REVERSE C P.O No : 94706 P.O Date : 06-11-2022	
Sl. No	Description	HSN Code	QTY	Rate	Amount
1	Supply & Erection of M+12 Galvanised Towers	7308	10	487500	4875000
1. All disputes are subjected to Hyderabad Jurisdiction.			Total		48,75,000.00
2. In case the bill is not paid on the first presentation interest @36% P.A will be charged.			Packing Charges		-
3. Our responsibility ceases after the goods handed over to transporter.			Taxable Value		48,75,000.00
4. Goods once sold are not returnable.			CGST @ 9%		4,38,750.00
5. This sales invoice denotes that the consignee has agreed to the above Terms & conditions whether present physically or not.			SGST @ 9%		4,38,750.00
			IGST @ 28%		
			Grand Total		57,52,500.00
			Total Bill Amount :		57,52,500.00
Bank Details : PUNJAB NATIONAL BANK ACCOUNT NUMBER : 4632002100000721 IFS Code : PUNB0463200			Rupees : Fifty Seven lakhs Fifty Two Thousand and Five Hundred Only. Packing Charges		
Declaration : Certified that the particulars given above are true and correct and the amount indicated represents the price actually charged and there is no flow of additional consideration directly or indirectly from buyer.				 For Sri Sai Ram Electrical & Engineering Works Authorised Signatory	



G V Research Centers Pvt Ltd

M G Road, Ranigunj
Secunderabad

SP Sri Sai Ram Electreical Engineering Works

Ledger Account

1-Apr-22 to 31-Mar-23

Date	Particulars	Vch Type	Vch No.	Debit	Page 1 Credit
27-Aug-22	To (as per details) TDS-2% Contract BANK-ICICI LOAN 2 <i>Being amount transfer to Sri sai ram electreical engineering works towards GVRC additional Load 2500 KVA</i>	Payment 10,000.00 Cr 4,90,000.00 Cr	PAY/10980	5,00,000.00	
23-Nov-22	To (as per details) TDS-1% Contract BANK-ICICI BANK <i>Ch No:002823,Being cheque issued to Sri Sai ram Electircal Engineering works towards additional 25000 KVA load of power sancton for GVRC</i>	Payment 5,000.00 Cr 4,95,000.00 Cr	PAY/11873	5,00,000.00	
13-Dec-22	To (as per details) TDS-1% Contract BANK-ICICI LOAN 2 <i>Being amount transfer to Sri sai Ram Electircals Engineering works towards purchase of power supply (part payment of po no-94706.(21,19823-14,00,000)</i>	Payment 14,000.00 Cr 13,86,000.00 Cr	PAY/12097	14,00,000.00	
	To (as per details) TDS-1% Contract BANK-ICICI BANK <i>chq no 002847,Being chq issued to Sri sai Ram electreical engineering works towards purchase of power supply vide po no 94706, req no 206504,advance part payment (2119823-1400000)</i>	Payment 7,198.00 Cr 7,12,625.00 Cr	PAY/12098	7,19,823.00	
23-Dec-22	To (as per details) TDS-1% Contract BANK-ICICI BANK <i>Being amount transferred to Sri sai Ram electreical engineering works towards Misc. Expenses against GVRC-2500 KVA load power Sanction,vide Lr.no.CGM/OP /MEDCHAL ZONE/HYD/DE-TECH/AE-C/D. No.1610/22-23,dated 21.12.22</i>	Payment 5,000.00 Cr 4,95,000.00 Cr	PAY/12153	5,00,000.00	
16-Mar-23	To (as per details) TDS-1% Contract BANK-ICICI BANK <i>Being amount transferred to Sri Sai Ram Electtrical Eng works towards purchase of Electrical power supply vide po no 94706, req no 206504,20% advance paid,60% to pay as material received</i>	Payment 25,000.00 Cr 24,75,000.00 Cr	PAY/12994	25,00,000.00	
				61,19,823.00	
By	Closing Balance				61,19,823.00
				61,19,823.00	61,19,823.00

*J. Haipiya
12/05/23*