

Internal memo no. 903/35/A Annexure - B

RMC pour report

Company/ firm:	Crescentia Labs Pvt. Ltd.	Block No:	south block retaining wall and staircase concreting.
Project:	GV ONE	Flat / Villa no:	
Supplier:	R6 Infra	Slab no:	
Requisition nos:	20230510008	A. Estimated quantity:	200 cum
PO nos.:	20230510009	B. Requisition quantity:	200 cum
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured 37 cum
			D. Difference (C-A) 163 cum


Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	17.05.23	10:12	11:09	11:20	6	1252	14,400	14,460	-60			
				Total	6		14,400	14,460	-60			

Remarks balance quantity will be used later

Note: 1. Report to be sent on a daily basis to purchase@mechproperties.com and report-audit@mechproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.

DELIVERY CHALLAN



Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

Date: 17/05/2023

D.C. No.: 1252

To, M/s. Gv Dhe Thyakapally.

Vehicle No.: TS0800 7383 — bikash.

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
01	m30	20230510009	6m3	6m3	Dumping

INWARD	
Inward No: 1515	Date: 17/5/23
MRN No:	
Received By:	Sign:
CRESCENTIA LABS PVT LTD	

20230517007
Receiver's Signature

For R6 Infra

Authorised Signatory