

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	SOV LLP	Block No.:	V no 206,207 Footing work purpose
Project:	SOV-III	Flat / Villa no.:	V no 206,207 Footing work purpose
Supplier:	Cemex Infra	Slab no.:	Footings (M20)
Requisition nos.:	20230425038	A. Estimated quantity:	20
PO nos.:	20230425051	B. Requisition quantity:	20
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			D. Difference (C-A)

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	08/05/23	13:20	14:00	14:05	03	2595	7200	7570				
2.	21/05/23	12:00	12:40	12:45	06	2665	14400	14400				
3.	21/05/23	12:20	13:00	13:05	06	2666	14000	14830				
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					15		36000	36800				
Remarks												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit

CEMEX INFRA

Sy.No. 312, Rampally (Vill), Keesara (Mdl)

Medchal (Dist), Hyderabad - 501301.

Ph. 9848 210 686 / 9133 333 5839

Email:-cemexinfra9@gmail.com



CEMEX INFRA

READY MIX CONCRETE

GSTIN : 36AANFC3197R1ZJ

DELIVERY CHALLAN

P.O - 20230425051

Customer Name: MODI SOV 3			D.C. No: 2666		Date: 21/May/23
Delivery Site: CHERLAPALLY			Truck No: TS08UF 1527		Mode: PUMP
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
2	M20	6.00	Cum	12.00	GOOD

Other Documents Enclosed:

- 1)
- 2)

- Driver Name:
- Signature:

For Office use only

UPENDER REDDY

Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.

Received above material in good condition

Customer Signature

INWARD	
Inward No: 3823	Dt: 21/5/23
MRN No:	Dt:
Received By:	Sign:
(Silver Oak Village Part III)	

20230521002

for Cemex Infra

16/5/23
Authorised Signatory