

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV DISCOVERY PVT LMD	Block No.:	Towards ETP,STP SLAB & WALL CONCRETE PURPOSE
Project:	Genopolis	Flat / Villa no.:	ETP,STP
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20230405013	A. Estimated quantity:	100cum
PO nos.:	20230405026	B. Requisition quantity:	100cum
Sign of security	Sign of admin sign of project manger	C. Actual quantity poured	43cum received on 06-04-23 /11cum on 10-04-23 / 14 cum on 06-05-23
		D. Difference (C-A)	32 cum

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	06-05-2023	15:32	15:41	16:38	7m3	012	16800	16670				
2.	13-05-2023	13:50	13:59	-	7m3	119	16800	-				
3.												
4.												
5.												
6.												
7.												
8.												
9.												
Total:		2 nos			14M3		33,600	16670				
Remarks		46cum will be used next										