

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	3600 column casting works
Project:	Innapolis	Flat / Villa no.:	
Supplier:	R6 INFRA	Slab no.:	
Requisition nos.:	20230509024	A. Estimated quantity:	70M3
PO nos.:	20230509035	B. Requisition quantity:	70M3
Sign of Security	Sign of Admin	C. Actual quantity poured	23M3
Sign of Security	Sign of Admin	D. Difference (C-A)	43M3
Sign of Security	Sign of Admin		

Details of RMC pour

Sl. No	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	16.05.2023	13:55	14:50	15:00	07m3	1246	16800	16800	-			
2	16.05.2023	09:50	10:50	11:10	07m3	140	16800	16700	100			
3	17.05.2023	13:27	14:30	14:50	03m3	1254	7200	7210	-			
4	17.05.2023	09:05	10:05	10:15	06m3	1251	14400	14410	-			
Total:					23m3		55200	55120	100			
Remarks	As per purchase order 70M3 but consumed 43 M3 only											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site