

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	4500 ramp footings pcc works
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 INFRA	Slab no.:	
Requisition nos.:	20230511004	A. Estimated quantity:	60M3
PO nos.:	20230511026	B. Requisition quantity:	60M3
Sign of Security	Sign of Admin	C. Actual quantity poured	36M3
		D. Difference (C-A)	24M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	20.05.2023	14:20	15:20	15:40	06m3	1281	14400	14410	-			
2	20.05.2023	11:50	12:50	13:10	06m3	1279	14400	14420	-			
3	20.05.2023	11:30	12:30	12:55	08m3	1278	19200	19200	-			
4	20.05.2023	09:15	10:15	10:30	08m3	1275	19200	19180	20			
5	20.05.2023	09:45	10:40	11:00	08m3	1276	19200	19210				
Total:					36m3		86410	86420	20			
Remarks	As per purchase order 60M3 but consumed 36M3 only											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit