

Internal memo no 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd	Block No.:	Atrium block lift wall and column works
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 INFRA	Slab no.:	
Requisition nos.:	20230508065	A. Estimated quantity:	25M3
PO nos.:	20230509006	B. Requisition quantity:	25M3
Sign of Security	Sign of Admin	C. Actual quantity poured	15M3
Nitay	Signature	D. Difference (C-A)	10M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	18.05.2023	10:25	11:20	11:40	06m3	1261	14400	14410	-			
2	18.05.2023	15:46	16:50	17:10	06m3	1267	14400	14420	-			
3	20.05.2023	14:47	15:30	15:50	03m3	1282	7200	7210	-			
Total:					15m3		36000	36040	-			
Remarks	As per purchase order 25M3 but consumed 10 M3 only											

Note: 1. Report to be sent on a daily basis to purchase@modinproperties.com and report-audit@modinproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site