

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	SOV LLP	Block No.:	V no 206,207 Footing work purpose
Project:	SOV-III	Flat / Villa no.:	V no 206,207 Footing work purpose
Supplier:	Cemex Infra	Slab no.:	Footings (M20)
Requisition nos.:	20230425038	A. Estimated quantity:	20
PO nos.:	20230425051	B. Requisition quantity:	20
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			D. Difference (C-A)
			05

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	08/05/23	13:20	14:00	14:05	03	2595	7200	7570				
2.	21/05/23	12:00	12:40	12:45	06	2665	14400	14400				
3.	21/05/23	12:20	13:00	13:05	06	2666	14000	14830				
4.	23/05/23	09:55	10:35	10:40	08	2667	19200	19260				
5.	23/05/23	12:50	13:35	13:40	02	2668	4800	5060				
6.												
7.												
8.												
9.												
10.												
Total:					25		59600	61120				
Remarks	we received 25cum out of 20cum. please approve and close this po.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit

CEMEX INFRA

Sy.No. 312, Rampally (Vill), Keesara (Mdl)

Medchal (Dist), Hyderabad - 501301.

Ph. 9848 210 686 / 9133 333 5839

Email:-cemexinfra9@gmail.com



CEMEX INFRA

READY MIX CONCRETE

GSTIN : 36AANFC3197R1ZJ

DELIVERY CHALLAN

P.O. 20230425051

Customer Name: MODI SOV3			D.C. No: 2667		Date: 23/May/23
Delivery Site: CHARLAPALLY			Truck No: TS 08 UG 7605		Mode: PUMP
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
1	M20	8.00	Cum	8.00	GOOD
Other Documents Enclosed: 1) 2) Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.			For Office use only		
			Driver Name:		SURESH
			Signature:		
Received above material in good condition			2023053007 for Cemex Infra		
Customer Signature			Authorised Signatory		

CEMEX INFRA

Sy.No. 312, Rampally (Vill), Keesara (Mdl)

Medchal (Dist), Hyderabad - 501301.

Ph. 9848 210 686 / 9133 333 5839

Email:-cemexinfra9@gmail.com



CEMEX INFRA

READY MIX CONCRETE

GSTIN : 36AANFC3197R1ZJ

DELIVERY CHALLAN

D-8-26230425051

Customer Name: MODISOV3			D.C. No: 2668		Date: 23/May/23
Delivery Site: CHARLAPALLY			Truck No: TS 08 UE 5535		Mode: PUMP
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
2	M20	2.00	Cum	10.00	GOOD


Other Documents Enclosed:

- 1)
 - 2)
- Driver Name: **SHAREEF**
 - Signature:

For Office use only

Note: No alterations will be accepted without supplier & Customer Signatures along with reasons.

Received above material in good condition



Customer Signature

(Silver Oak Villas-Part-III)

for Cemex Infra

Authorized Signatory