

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Realty Mallapur LLP	Block No.:	C-Block
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	CEMEN INFRA	Slab no.:	C Block lower basement work purpose
Requisition nos.:	20230510024	A. Estimated quantity:	30M3(M10)
PO nos.:	20230510042	B. Requisition quantity:	30M3
	Sign of Admin <i>Geet</i>	C. Actual quantity poured	19.5M3
	Sign of Project Manger <i>Munad</i>	D. Difference (C-A)	10.5M3

Details of RMC pour

Sl.	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	25.05.23	14:21	14:45	14:57	8	2674	19200	17730	-1470			
2.	26.05.23	15:37	15:54	14:10	6.5	2675	15600	15590	-10			
3.	26.05.23	14:57	15:10	15:25	5	2680	12000	12300	+300			
4.												
5.												
6.												
7.												
8.												
Total:					19.5		46800	45620	-1180			
Remarks	Po not to be closed.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + pour reports + test reports + photographs at

PO NO - 20230510042

CEMEX INFRA

Sy.No. 312, Rampally (Vill), Keesara (Mdl)
 Medchal (Dist), Hyderabad - 501301.
 Ph. 9848 210 686 / 9133 333 5839
 Email:-cemexinfra9@gmail.com

**CEMEX INFRA****READY MIX CONCRETE****GSTIN : 36AANFC3197R1ZJ****DELIVERY CHALLAN**

Customer Name: G M R MODI			D.C. No: 2674		Date: 25/May/23
Delivery Site: N F C			Truck No: TS 08 UG 7605		Mode: DUMP
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
1	M10	8.00	Cum	8.00	GOOD

Other Documents Enclosed:

- 1)
- 2)

Note: No alterations will be accepted without
 supplier & Customer Signatures alongwith reasons.

Received above material in good condition

Customer Signature

For Office use only

- Driver Name: **WARD** **SUDHAKAR**

- Signature: **MODI REALTY MALLAPUR LLP**

Ware No: **12240 a25/5/23**

MRN No: **20230525016** **270523** for Cemex Infra

Received By: **Sign**

Authorised Signatory