

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	GV reserch center pvt ltd	Block No.:	Attrium lift slab purpose
Project:	innopolis	Flat / Villa no.:	
Supplier:	R6 INFRA	Slab no.:	
Requisition nos.:	20230522020	A. Estimated quantity:	20M3
PO nos.:	20230522016	B. Requisition quantity:	20M3
Sign of Security	Sign of Admin	C. Actual quantity poured	08M3
		D. Difference (C-A)	12M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	30.05.2023	17:30	18:30	18:50	08m3	1364	19200	19100	100			
2												
3												
4					08m3		19200	19100	100			
Total:												
Remarks	As per purchase order 20M3 but consumed 08M3 only											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit

