

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV DISCOVERY PVT LMD	Block No.:	Towards ETP,STP & WALLS CONCRETE PURPOSE
Project:	Genopolis	Flat / Villa no.:	ETP,STP
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20230405013	A. Estimated quantity:	100cum
PO nos.:	20230405026	B. Requisition quantity:	100cum
Sign of security	Sign of admin sign of project manger	C. Actual quantity poured	43cum on 06-04-23/11cum on 10-04-23/14cum on 06-05-23/7 cum on 30-05-23
		D. Difference (C-A)	25cum

Details of RMC pour

MRN no:- 202305030068

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1.	30-05-2023	11:09	11:10	12:05	7m ³	304	16800	16620				
2.												
3.												
4.												
Total:		1 nos			7 cum		16800	16620				
Remarks	Balance material order next column											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.