



R6 Infra

READY MIX CONCRETE AND BRICKS

Tax Invoice

R6 Infra S S Villas, H No 1-1-50/2/15 Kapra Keesara Markandeya Naga GSTIN/UIN: 36ABFFR9437A1Z6 State Name : Telangana, Code : 36 E-Mail : r6infra05@gmail.com Buyer G V Discovery Center Pvt Ltd 5-4-187/3&4, II nd Floor, Soham Mansion ,MG Road, Secunderabad-50003 GSTIN/UIN : 36AAHCG4940K1ZC State Name : Telangana, Code : 36	Invoice No. 28	Dated 22-Apr-2023
	Supplier's Ref. 20230405026	Mode/Terms of Payment
	Buyer's Order No.	Other Reference(s)
	Terms of Delivery	

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M-25	38245010	18 %	11.00 cm	3,728.81	cm	41,016.91
	SGST @9%					9 %	3,691.52
	SGST @9%					9 %	3,691.52
	Round Off						0.05
Total				11.00 cm			₹ 48,400.00



Amount Chargeable (in words)

INR Forty Eight Thousand Four Hundred Only

E. & O.E

HSN/SAC	Taxable Value	State Tax		Total Tax Amount
		Rate	Amount	
38245010	41,016.91	9%	3,691.52	3,691.52
Total	41,016.91		3,691.52	3,691.52

Tax Amount (in words) : **INR Three Thousand Six Hundred Ninety One and Fifty Two paise Only**

Remarks:
10.04.2023

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI BANK

A/c No. : 231905000854

Branch & IFS Code : SAKETH & ICIC0002319

for R6 Infra

Authorised Signatory

This is a Computer Generated Invoice

Plot No. 15, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.
E-mail : r6infra05@gmail.com GSTIN : 36ABFFR9437A1Z6

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV DISCOVERY PVT LMD	Block No.:		Towards ETP, STP SLAB & WALL CONCRETE PU/ RPOSE
Project:	Gemopolis	Flat / Villa no.:		ETP, STP
Supplier:	SL RMC Plant	Slab no.:		
Requisition nos.:	20230405013	A. Estimated quantity:	100cum	
PO nos.:	20230405026	B. Requisition quantity:	100cum	
Sign of security	Sign of admin manger	sign of project	C. Actual quantity poured	43cum received on 06-04-23 / 11cum on 10-04-23
		D. Difference (C-A)		46 cum

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	06-04-2023	19:30	19:38	20:26	6m3 ✓	8125	14400	14440 ✓				
2.	06-04-2023	19:40	19:47	20:28	5m3 ✓	8126	12000	11590 ✓				
3.												
4.												
5.												
6.												
7.												
8.												
9.												
Total:		2 nos			11M3 ✓		15,600	26,030 ✓				
Remarks	46cum will be used next											

18/04/2023
MRD no :- 20230410041

Company/ Firm	GV DISCOVERY PVT LTD	Block No.	Towards ETP STP SLAB & WALL CONCRETE
Project	Genopols	Flat / Villa no.:	PURPOSE ETP STP
Supplier	SL RMC Plant	Slab no.	
Requisition nos.:	20230405013	A. Estimated quantity:	100cum
PO nos.:	20230405026	B. Requisition quantity:	100cum
Sign of security	Sign of admin manger	C. Actual quantity poured	43cum received on 06-04-23
		D. Difference (C-A)	57 cum

Details of RMC pour

M/RN NO: 20230406014

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in N/mm2	28 days cube test strength in N/mm2
1.	06-04-2023	13:18	13:30	14:02	8m3 ✓	977	19200	19140 ✓				
2.	06-04-2023	13:20	13:40	14:20	7m3 ✓	8079	16800	16870 ✓				
3.	06-04-2023	14:10	14:35	15:05	7m3 ✓	8080	16800	16370 ✓				
4.	06-04-2023	15:10	15:30	16:34	7m3 ✓	8081	16800	16200 ✓				
5.	06-04-2023	16:04	16:30	17:04	8m3 ✓	8083	19200	18710 ✓				
6.	06-04-2023	16:45	17:10	17:39	6m3 ✓	8085	14400	14290 ✓				
7.												
8.												
9.												
Total:	6 nos				43M3 ✓		122,400	101,040 ✓				
Remarks	57cum will be used next											