

CEMEX INFRA

Sy.No. 312, Rampally (Vill),Keesara (Mdl)

Medchal (Dist), Hyderabad - 501301.

Ph. 9848 210 686 / 9133 333 5839

Email:-cemexinfra9@gmail.com



CEMEX INFRA

READY MIX CONCRETE

GSTIN : 36AANFC3197R1ZJ

DELIVERY CHALLAN

20230527008

Customer Name: M H P L SOV3			D.C. No: 2714		Date: 31/May/23
Delivery Site: CHERLAPALLY			Truck No: TS 08 UE 5535		Mode: DUMP
S.No:	GRADE	Qty	Units	Cum. Qty *	Remarks
1	M10	6.00	Cum	6.00	GOOD

Other Documents Enclosed:

1)

2)

Note: No alterations will be accepted without supplier & Customer Signatures along with reasons

Received above material in good condition

Customer Signature

For Office use only

Driver Name:

SHAREEF

Signature:

INWARD

Dr: 31/5/23

Du:

Sign:

ARN No:

Received By:

(Silver Oak Villas-Part III)

for Cemex Infra

Authorised Signatory

Company/ firm:	SOV LLP	Block No.:	V no 208,209 PCC purpose
Project:	SOV-III	Flat / Villa no.:	V no 208,209 PCC purpose
Supplier:	Cemex Infra	Slab no.:	PCC
Requisition nos.:	20230527007	A. Estimated quantity:	12
PO nos.:	20230527008	B. Requisition quantity:	12
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			14
			D. Difference (C-A)
			02

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	27/05/23	15:20	15:50	15:55	08	2688	19200	19910				
2.	31/05/23	11:30	12:10	12:15	06	2714	14400	14660				
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					14		33600	34570				
Remarks	Received 14 cum out of 12cum.please close this po.Total Received											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit