

Cement Blocks – Weekly Delivery Report

Company/ firm:	GVRC	Requisition nos.:	20230601017	Total PO quantity:	1100
Project:	Innopolis	PO No(s).	20230601023	Quantity delivered in earlier period:	-
Block /Flat / Villa no.:	Towards 4500 ramp works	Total material delivered	NO	Quantity delivered during week:	900
Supplier:	R6Infra	Close PO:	NO	Balance quantity to be delivered:	
Sign of security	Niraj	Sign of Admin	M. G. Mani	Sign of Project manager	
Date	26.04.2023	Date	01.06.2023	Date	



Details of solid blocks – delivered in earlier period.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.							
2.							

Details of solid blocks – delivered during the week.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.	01.06.2023	10:30	6"x8"x16"	450	402	12234	20230602015
2.	02.06.2023	11:45	6"x8"x16"	450	417	12248	20230603048
	Total:			900			

Remarks:

Note: 1. Report to be sent to HO every Saturday with delivery challans of this week with photos. 2. Report must have totals calculated. 3. Specify block size and block type (solid / hollow). 4. Total quantity and delivered quantity includes all types of blocks.

