

RMC pour report

Company/firm:	Modi Reality Mallapur LLP	Block No.:	H&C-Block
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	CEMEX INFRA	Slab no.:	H Block footings & c block lower basement vdf purpose
Requisition nos.:	20230412046	A. Estimated quantity:	120M3(M20)
PO nos.:	20230413010	B. Requisition quantity:	120M3
	Sign of Admin	C. Actual quantity poured	60M3
	Sign of Project Manager	D. Difference (C-A)	60M3

Details of RMC pour

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt (@2400 kgs/m3)	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	18.05.23	14:45	15:05	15:15	4	2649	9600	9950	+350			
2.	02.06.23	14:29	14:45	15:00	8	2726	19200	19260	+60			
3.	03.06.23	12:01	12:15	12:30	6	2729	14400	14950	+550			
4.	03.06.23	12:23	12:46	12:58	6	2730	14400	14780	+380			
5.	03.06.23	13:14	13:35	13:47	6	2731	14400	14830	+430			
6.	03.06.23	13:42	13:55	14:05	6	2732	14400	14590	+190			
7.	03.06.23	15:03	15:12	15:22	6	2733	14400	14770	+370			
8.	03.06.23	15:25	12:36	15:48	6	2734	14400	14700	+300			
9.	03.06.23	16:24	16:38	16:52	6	2735	14400	14780	+380			
10.	03.06.23	16:45	16:58	17:04	6	2736	14400	14760	+360			
Total:					60		144000	147370	+3370			

Remarks Po not to be closed.

CEMEX INFRA

Sv.No. 312, Rampally (Vill), Keesara (Mdl)

Medchal (Dist), Hyderabad - 501301.

Ph. 9848 210 686 / 9133 333 5839

Email: cemexinfra9@gmail.com

**CEMEX INFRA****READY MIX CONCRETE****GSTIN : 36AANFC3197R1ZJ****DELIVERY CHALLAN**Customer Name: **G M R MODI**D.C. No: **2735**Date: **3/Jun/23**Delivery Site: **N F C**Truck No: **TS 08 UE 5547** Mode: **PUMP**S.No: **GRADE** Qty

Units Cum. Qty Remarks

7**M20****6.00****Cum****42.00****GOOD****Other Documents Enclosed:**1) - **For Office use only**2) - **Driver Name:** **YAKAIAH 2****Signature:**Note: No alterations will be accepted without
supplier & Customer Signatures alongwith reasons.

Received above material in good condition

INWARD
MODI REALTY MALLAPUR LLP
 Ward No 12329 on 3/6/23
 MRN No 90230602057 6/6/23

for Cemex Infra

Customer Signature

Authorised Signatory

SERIAL No.
CHARGES Rs.346
150

COPY No. 3

VEHICLE No.: TUGUE 5547
SUPPLIER: MODI