



SRI VENKATESWARA WEIGH BRIDGE

Sy.No. 1, Plot No. 8, Yapral Village, Alwal Mandal
Medchal Dist. Telangana State.

24
HOURS
SERVICE

FULLY ELECTRONIC & COMPUTERISED 80 TONNE WEIGH BRIDGE

SERIAL No. 2898

VEHICLE No.: TS08UE 7651

GROSS 28090 Kg.

DATE: 08/06/2023 TIME: 07:41

TARE 11810 Kg.

DATE: 08/06/2023 TIME: 11:09

NETT 16280 Kg.

Party's Signature

Weighment Charges

Operator's Signature

* Our responsibility ceases once the vehicle leaves the platform.

వాహనము ప్లాట్ ఫారం విడిచిన తర్వాత మా బాధ్యత లేదు.

28090

08/06/2023

07:41



SL RMC PLANT
READY-MIX CONCRETE

DELIVERY CHALLAN

Plot No. 26, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad,
Telangana - 500 062.

D.C. No. :

476

Date : 08/06/23

To,

M/s. Gulmahan Residency (Modi Realty Mallapur II)

Vehicle No. : TS08UE 7651

PO No : 2023-0606-002

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
3	M10	Time: 7:01	7M ³	21M ³	PUMP

INWARD	
Inward No: <u>16138</u>	Dt: <u>8/06/23</u>
MRN No:	Dt:
Received By: <u>Amit</u>	Sign: <u>[Signature]</u>
MODI & MODI REALTY KOWKIIR LLP	

For **SL RMC PLANT**

Babu

Authorised Signatory

Receiver's Signature

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	MMRK-LLP	Block No.:	Towards Chemical store .
Project:	GHT	Flat / Villa no.:	Block A & B
Supplier:	R6 Infra & SL RMC Plant	Slab no.:	-
Requisition nos.:	20230606002	A. Estimated quantity:	206 cub meter
PO nos.:	20230606002	B. Requisition quantity:	206 cub meter
Sign of Security	Sign of Admin	C. Actual quantity poured	180 m ³
	Sign of Project Manger	D. Difference (C-A)	26 cum.

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1.	07/06/23	11:10	12:35	13:05	7	454	16800	16125				
2.	07/06/23	11:32	13:54	14:00	7	455	16800	16515				
3.	07/06/23	11:52	14:18	14:30	7	456	16800	16260				
4.	07/06/23	13:01	14:34	14:40	7	457	16800	15865				
5.	07/06/23	13:14	15:13	15:30	7	458	16800	16565				
6.	"	14:06	15:34	15:40	7	459	16800	16245				
7.	"	14:22	16:37	16:45	7	460	16800	16520				
8.	"	15:03	16:52	17:00	7	461	16800	16510				
9.	"	15:24	17:26	17:45	7	462	16800	16235				
10.	"	17:50	18:00	18:15	8	1445	19200	19795				
11.	"	16:06	15:13	18:30	7	463	16800	16565				
12.	"	17:31	19:18	19:30	7	465	16800	16570				
13.	"	17:46	20:00	20:10	7	466	16800	16460				
14.	"	18:15	20:22	20:35	7	1448	16800	17025				

15.	07/06/23	18:01	18:20	18:25	7	467	16800	16285		
16.	08/06/23	06:45	08:40	08:50	7	1449	16800	17385		
17.	08/06/23	07:08	09:30	09:40	7	1450	16800	17735		
18.	11	07:23	09:50	10:00	7	475	16800	16055		
19.	11	07:12	10:27	10:40	7	474	16800	16275		
20.	11	07:41	11:09	11:20	7	476	16800	16280		
21.	11	07:28	11:48	11:55	7	1452	16800	19735		
22.	11	07:32	12:20	12:45	8	1454	19200	17260		
23.	11	09:54	12:47	01:00	8	1453	19200	19870		
24.	11	09:38	14:05	14:10	8	1457	19200	12180		
25.	11	07:41	11:10	11:50	8	1451	19200	16280		
Total:					180m³					
Remarks										

Note: 1. Report to be sent on a daily basis to purchases@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.