



SRI VENKATESWARA WEIGH BRIDGE

Sy.No. 1, Plot No. 8, Yapral Village, Alwal Mandal
Medchal Dist. Telangana State.

24
HOURS
SERVICE

FULLY ELECTRONIC & COMPUTERISED 80 TONNE WEIGH BRIDGE

SERIAL No. :

VEHICLE No.:

GROSS

31085

Kg.

DATE:

08/06/2023

TIME :

09:54

TARE

11215

Kg.

DATE:

08/06/2023

TIME :

12:47

NETT

19870

Kg.

Party's Signature

Weighment Charges

Operator's Signature

* Our responsibility ceases once the vehicle leaves the platform.

వాహనము ప్లాట్ ఫారం విడిచిన తర్వాత మా బాధ్యత లేదు

12:35

DELIVERY CHALLAN



R6 Infra

READY MIX CONCRETE AND BRICKS

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

D.C. No. : **1453**

Date : 08/06/2023

To,
M/s. gulmohar Residency.

Kowkur

Vehicle No. : TS307A 5514 ←

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
05	m10	_____	8m ³	37m ³	Pumping

Receiver's Signature

INWARD	
Inward No: 16143	Dt: 8/6/23
MRN No: _____	Dt: _____
Received By: <u>[Signature]</u>	Sign: <u>[Signature]</u>
MEHTA & MODI REALTY KOWKUR LLP	

For **R6 Infra**

[Signature]
Authorised Signatory

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	MMRK-LLP	Block No.:	Towards Chemical store .
Project:	GHT	Flat / Villa no.:	Block A & B
Supplier:	R6 Infra & SL RMC Plant	Slab no.:	-
Requisition nos.:	20230606002	A. Estimated quantity:	206 cub meter
PO nos.:	20230606002	B. Requisition quantity:	206 cub meter
Sign of Security	Sign of Admin	C. Actual quantity poured	180 m ³
	Sign of Project Manger	D. Difference (C-A)	26 cum.

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1.	07/06/23	11:10	12:35	13:05	7	454	16800	16125				
2.	07/06/23	11:32	13:54	14:00	7	455	16800	16515				
3.	07/06/23	11:52	14:18	14:30	7	456	16800	16260				
4.	07/06/23	13:01	14:34	14:40	7	457	16800	15865				
5.	07/06/23	13:14	15:13	15:30	7	458	16800	16565				
6.	"	14:06	15:34	15:40	7	459	16800	16245				
7.	"	14:22	16:37	16:45	7	460	16800	16520				
8.	"	15:03	16:52	17:00	7	461	16800	16510				
9.	"	15:24	17:26	17:45	7	462	16800	16235				
10.	"	17:50	18:00	18:15	8	1445	19200	19795				
11.	"	16:06	15:13	18:30	7	463	16800	16565				
12.	"	17:31	19:18	19:30	7	465	16800	16570				
13.	"	17:46	20:00	20:10	7	466	16800	16460				
14.	"	18:15	20:22	20:35	7	1448	16800	17025				

15.	07/06/23	18:01	18:20	18:25	7	467	16800	16285	
16.	08/06/23	06:45	08:40	08:50	7	1449	16800	17385	
17.	08/06/23	07:08	09:30	09:40	7	1450	16800	17735	
18.		07:23	09:50	10:00	7	475	16800	16055	
19.		07:12	10:27	10:40	7	474	16800	16275	
20.		07:41	11:09	11:20	7	476	16800	16280	
21.		07:28	11:48	11:55	7	1452	16800	19735	
22.		07:32	12:20	12:45	8	1454	19200	17260	
23.		09:54	12:47	01:00	8	1453	19200	19870	
24.		09:38	14:05	14:10	8	1457	19200	12180	
25.		07:41	11:10	11:50	8	1451	19200	16280	
Total:					180m³				
Remarks									

Note: 1. Report to be sent on a daily basis to purchases@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.