

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV DISCOVERY PVT LMD	Block No.:	Block-119&191, VDF Flooring
Project:	Genopolis	Flat / Villa no.:	cellar
Supplier:	R6 Infra	Slab no.:	-
Requisition nos.:	20230419024	A. Estimated quantity:	480 cub meter
PO nos.:	20230419031	B. Requisition quantity:	480cub meter
Sign of security manger	Sign of admin sign of project	C. Actual quantity poured	125 cum on 30-04-23 / 59 cum on 02-05-23/ 41 cum on 03-05-23/ 16 cum on 04-05-23/ 21 cum on 19-05-23 / 12.5 cum on 24-05-23/ 14 cum on 30-05-23
D. Difference (C-A)			191cum

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	30-05-23	10:45	11:00	11:33	7m3	303	16800	16060 ✓				
2.	30-05-23	11:10	11:19	12:15	7m3	305	16800	16580 ✓				
3.												
Total:		2nos			14cum 3 ✓		33600	32640 ✓				
Remarks	Balance will be used next for columns											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report.audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 Kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + p688photographs at site.

MRN No. 20230530037