

Internal memo no. 903/35/A Annexure - B

Company/ firm:

RMC pour report

Project:

GV Discovery center Pvt Ltd

Block No:

gvd

Supplier:

Genopolis

Flat / Villa no:

Requisition nos:

R6 Infra

Slab no:

PO nos.:

20230424008

A. Estimated quantity

200 cum

Sign of Security

20230424015

B. Requisition

200 cum

Sign of

Sign of Project Manager

C. Actual quantity poured

198.5 cum

Admin

D. Difference (C-A)

1.5 cum

Details of RMC pour

Handwritten signature and date 28/5/23

PO closed
MRB no :- 20230504003

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	06.05.23	10:15	11:05	11:15	7	5	16,800	15,740	1,060	✓		
2	06.05.23	12:25	13:23	13:34	6	9	14,400	14,270	130			
Total					13		31,200	30,010	1,190	✓		

Remarks

po closed

Note: 1. Report to be sent on a daily basis to release@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

200m - 256 Rec'd
Bill Required from Supplier

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV DISCOVERY PVT LMD	Block No.:	South block retaining walls
Project:	Genopolis	Flat / Villa no.:	-
Supplier:	R6 Infra	Slab no.:	-
Requisition nos.:	20230424008	A. Estimated quantity:	200cub meter
PO nos.:	20230424015	B. Requisition quantity:	200cub meter
Sign of security	Sign of admin sign of project manger	C. Actual quantity poured	40cum on 27-04-23/38cum on 14-05-23
		D. Difference (C-A)	122 cum

NRN no:- 20230514001

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt (@2400 kgs/m3)	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	14-05-23	08:40	08:50	09:38	8m3	1236	19200	18500				
2.	14-05-23	10:45	10:55	11:47	8m3	1237	19200	18390				
3.	14-05-23	13:10	13:50	14:37	6m3	1238	14400	13470				
4.	14-05-23	14:30	14:40	15:34	8m3	1239	19200	18290				
5.	14-05-23	16:10	16:30	17:10	8m3	1240	19200	18670				
6.												
7.												
Total:		5 nos			38m3		91,200	87320				
Remarks	Balance quantity used for next column											

Note: 1. Report to be sent on a daily basis to purchase@msdiproperties.com and report-audit@msdiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.