



SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant

Sy No 719/2 Devaryamjal (Village)
Shameerpet (M) Medchal(D)
Gstin: 36ADNFS2288J1ZF
GSTIN/UIN: 36ADNFS2288J1ZF
State Name : Telangana, Code : 36
E-Mail : slrmcplant@gmail.com
Buyer

G V Discovery Center Pvt Ltd

5-4-187/3&4 2nd Floor , Sohan Mansion
MG Road Secundrabad
GSTIN/UIN : 36AAHCG4940K1ZC
State Name : Telangana, Code : 36

Invoice No.

0498

Dated

24-Mar-2023

Mode/Terms of Payment

Supplier's Ref.

20230206002

Other Reference(s)

Buyer's Order No.

Dated

Terms of Delivery

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M35	38245010	18 %	16.00 cbm	4,322.03	cbm	69,152.48
	Output CGST @9 %					9 %	6,223.72
	Output SGST @9 %					9 %	6,223.72
	Round Off						0.08
Total				16.00 cbm			₹ 81,600.00

Amount Chargeable (in words)

INR Eighty One Thousand Six Hundred Only

E. & O.E

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
38245010	69,152.48	9%	6,223.72	9%	6,223.72	12,447.44
Total	69,152.48		6,223.72		6,223.72	12,447.44

Tax Amount (in words) : INR Twelve Thousand Four Hundred Forty Seven and Forty Four paise Only

Remarks:
14.03.2023

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank

A/c No. : 231905000660

Branch & IFS Code : Saketh & ICIC0002319

for SI Rmc Plant

Authorised Signatory

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana - 500 062.

E-mail : slrmcplant@gmail.com

GSTIN : 36ADNFS2288J1ZF

Internal memo no. 003/15/A
Annexure - B
RMC pour report

Company/ firm:	GV DISCOVERY PVT LMD	Block No.	BLOCK -191
Project:	Genopolis	Flat / Villa no.	Third floor
Supplier:	SL RMC PLANT	Slab no.:	4
Requisition nos.:	196384	A. Estimated quantity:	700 cub meter
PO nos.:	20230206002	B. Requisition quantity:	700 cub meter
Sign of security	Sign of admn sign of project manger	C. Actual quantity poured	612 cum on 11-02-23, 26 cum on 14-02-23, 31 cum on 01-03-23, 18.5 cum on 4-03-23, 16 cum on 14-03-23
	4/4	D. Difference (C-A)	12.5

Details of RMC pour

MS NO :- 20230314002

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt (a) 2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1.	14-03-23	07:25	07:35	08:14	8m ³	797	19200	19010	✓			
2.	14-03-23	11:20	11:30	12:00	8m ³	798	19200	19010	✓			
3.												
4.												
5.												
6.												
7.												
8.												
9.												
Total:		2 nos			16M3		38,400	38,020	✓			
Remarks	12.5 will be used next column											