

Internal memo no. 903/35/A

Annexure - B
RMC pour report

Company/ firm:	SOV LLP		Block No.:	V no 208,209 pedestal purpose
Project:	SOV-III		Flat / Villa no.:	V no 208,209 pedestal purpose
Supplier:	Cemex Infra		Slab no.:	Pedastal (M25)
Requisition nos.:	20230526017		A. Estimated quantity:	14
PO nos.:	20230526015		B. Requisition quantity:	14
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured	10
			D. Difference (C-A)	-04

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	14/07/23	08:20	08:50	08:55	06	2790	14400	14870				
2.	14/07/23	13:25	13:55	14:00	04	2792	9600	7770				
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					10		24000	22640				
Remarks	Received 10 out of 14 remaining quantity required											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit

CEMEX INFRA

Sy.No. 312, Rampally (Vill), Keesara (Mdl)

Medchal (Dist), Hyderabad - 501301.

Ph. 9848 210 686 / 9133 333 5839

Email: cemexinfra9@gmail.com



CEMEX INFRA

READY MIX CONCRETE

GSTIN : 36AANFC3197R1ZJ

DELIVERY CHALLAN

PO-20230526015

Customer Name: SOV 3			D.C. No: 2792		Date: 14/Jun/23
Delivery Site: CHERLAPALLY			Truck No: TS 08 UE 5547		Mode: DUMP
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
2	M25	4.00	Cum	10.00	GOOD

Other Documents Enclosed:

1)

2)

For Office use only

Driver Name:

KALEEM

Signature:

Note: No alterations will be accepted without supplier & Customer Signatures along with reasons.

INWARD

29/38

Dt: 14/6/23

Received above material in good condition

MRN No:

Dt:

Received By:

Sign:

for Cemex Infra

Customer Signature

(Silver Oak Villa Part-III)

Authorised Signatory

CEMEX INFRA

Sy.No. 312, Rampally (Vill), Keesara (Mdl)

Medchal (Dist), Hyderabad - 501301.

Ph. 9848 210 686 / 9133 333 5839

Email:-cemexinfra9@gmail.com

**CEMEX INFRA**

READY MIX CONCRETE

GSTIN : 36AANFC3197R1ZJ

DELIVERY CHALLAN

D.O-20230526015

Customer Name: SOV 3			D.C. No: 2790		Date: 14/Jun/23
Delivery Site: CHERLAPALLY			Truck No: TS 08 UE 5548		Mode: DUMP
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
1	M25	6.00	Cum	6.00	GOOD

Other Documents Enclosed:

1)

2)

Note: No alterations will be accepted without supplier & Customer Signatures along with reasons.

Received above material in good condition

Driver Name:

Signature:

For Office use only

NARENDER

Received By:

Sign:

for Cemex Infra

Customer Signature

(Silver Oak Villas-Part-III)

Authorised Signatory

Sign:-

Date :- 26 May 2023