

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	SOV LLP	Block No.:	V no 206,207 PCC purpose
Project:	SOV-III	Flat / Villa no.:	V no 206,207 PCC purpose
Supplier:	Cemex Infra	Slab no.:	PCC
Requisition nos.:	20230527005	A. Estimated quantity:	12
PO nos.:	20230527009	B. Requisition quantity:	12
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			D. Difference (C-A)
			0

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	13/06/23	14:45	15:15	15:20	06	2788	14400	14360				
2.	13/06/23	15:55	16:35	16:40	06	2789	14400	14280				
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					12		28800	28640				
Remarks	Total quantity Received											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit

CEMEX INFRA

Sy.No. 312, Rampally (Vill), Keesara (Mdl)

Medchal (Dist), Hyderabad - 501301.

Ph. 9848 210 686 / 9133 333 5839

Email:-cemexinfra9@gmail.com

**CEMEX INFRA**

READY MIX CONCRETE

GSTIN : 36AANFC3197R1ZJ

DELIVERY CHALLAN

Customer Name: SOV 3			D.C. No: 2789		Date: 13/Jun/23
Delivery Site: CHERLAPALLY			Truck No: TS 08 UE 5535		Mode: DUMP
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
2	M10	6.00	Cum	12.00	GOOD

Other Documents Enclosed:

- 1)
- 2)

Note: No alterations will be accepted without supplier & Customer Signatures along with reasons.

Received above material in good condition

Customer Signature

For Office use only

Driver Name:

ANJI REDDY


Signature:

Date: 13/6/23

Dr:

Sign:

for Cemex Infra

Authorised Signatory

CEMEX INFRA

Sy.No. 312, Rampally (Vill), Keesara (Mdl)

Medchal (Dist), Hyderabad - 501301.

Ph. 9848 210 686 / 9133 333 5839

Email:-cemexinfra9@gmail.com

**CEMEX INFRA**

READY MIX CONCRETE

GSTIN : 36AANFC3197R1ZJ

DELIVERY CHALLAN

D-6-20230527009

Customer Name: SOV 3			D.C. No: 2788		Date: 13/Jun/23
Delivery Site: CHERLAPALLY			Truck No: TS 08 UE 5533		Mode: DUMP
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
1	M10	6.00	Cum	6.00	GOOD

Other Documents Enclosed:

1)

2)

Note: No alterations will be accepted without supplier & Customer Signatures along with reasons.

Received above material in good condition

Customer Signature

For Office use only

Driver Name:

RAMESH REDDY

Signature:

for Cemex Infra

Authorized Signatory