

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd		Block No.:	4545 ramp slab purpose
Project:	Innopolis		Flat / Villa no.:	
Supplier:	R6 Infra		Slab no.:	
Requisition nos.:	2023608032		A. Estimated quantity:	50M3
PO nos.:	20230609022		B. Requisition quantity:	50M3
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured	33M3
			D. Difference (C-A)	17M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	14.06.2023	10:20	11:20	11:50	06m3	1563	14400	14450	-			
2	14.06.2023	17:10	18:10	18:30	08m3	1571	19200	19250	-			
3	14.06.2023	14:50	15:50	16:00	08m3	1570	19200	19300	-			
4	14.06.2023	14:25	15:20	15:40	08m3	1569	19200	19400				
5	14.06.2023	13:58	14:38	14:58	08m3	1568	19200	19250				
Total:					38m3		78240	78645				
Remarks	As per purchase order 50M3 but consumed 33M3 only											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit

