

Company firm:	Modi Reality Mallapur LLP	Block No.:	C-Block
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	CEMEX INFRA	Slab no.:	C Block lower basement work purpose
Requisition nos.:	20230612003	A. Estimated quantity:	60M3(M10)
PO nos.:	20230612004	B. Requisition quantity:	60M3
	Sign of Admin	C. Actual quantity poured	56M3
	Sign of Project Manager	D. Difference (C-A)	4M3

Details of RMC pour

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	15.06.23	11:40	11:55	12:10	8	1574	19200	19340	-140			
2.	15.06.23	11:58	12:08	12:16	8	1575	19200	19310	-110			
3.	15.06.23	12:21	12:30	12:43	8	1576	19200	19440	+240			
4.	15.06.23	15:50	16:01	16:12	8	1579	19200	19260	-60			
5.	15.06.23	16:10	16:28	16:40	8	1580	19200	19360	+160			
6.	15.06.23	16:59	17:10	17:25	8	1581	19200	19480	+280			
7.	15.06.23	16:53	17:15	17:36	8	1582	19200	19330	-130			
8.												
Total:					56		134400	135520	+1120			
Remarks	Po to be closed.											

Note: 1. Report to be sent on a daily basis to project engineer and report sent to civil engineer. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple reports can be sent for one PO. 5. Weight of vehicle. 6. 6 cubic meters vehicle should have a net weight of 14110 kgs ± 2400 kgs/m3. If the shortfall is more than 5% kgs net load purchase or debit supplier short fall amount on receipt basis. 7. Site to call back if shortfall. 8. Main report original report + weightment slips + pour reports + test reports + photographs at

20230612004

12458

**R6 Infra**
READY MIX CONCRETE AND BRICKS**DELIVERY CHALLAN**Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.D.C. No. : **1575**

To,

Date : 15/06/2023M/s. Modi Reality Mallapur BolnaramVehicle No. : TS30TA 4898 - 0199X

S.No. Grade

PARTICULARS

Qty.

Cum.

Value

02

m20

INWARD

MODI REALITY MALLAPUR LLP

Ward No 12457 Date 15/6/23MRN No 20230618025

Received By...

Sign...

For **R6 Infra**

Authorised Signatory

Receiver's Signature