

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	C-Block
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	CEMEX INFRA	Slab no.:	C Block lower basement work purpose
Requisition nos.:	20230612003	A. Estimated quantity:	60M3(M10)
PO nos.:	20230612004	B. Requisition quantity:	60M3
	Sign of Admin	C. Actual quantity poured	56M3
	Sign of Project Manager	D. Difference (C-A)	4M3

Details of RMC pour

16/6/23

Sl.	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (Kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	15.06.23	11:40	11:55	12:10	8	1574	19200	19340	+140			
2.	15.06.23	11:58	12:08	12:16	8	1575	19200	19310	+110			
3.	15.06.23	12:21	12:30	12:43	8	1576	19200	19440	+240			
4.	15.06.23	15:50	16:01	16:12	8	1579	19200	19260	+60			
5.	15.06.23	16:10	16:28	16:40	8	1580	19200	19360	+160			
6.	15.06.23	16:59	17:10	17:25	8	1581	19200	19480	+280			
7.	15.06.23	16:53	17:15	17:36	8	1582	19200	19330	+130			
8.												
Total:					56		134400	135520	+1120			
Remarks	Po to be closed.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-and-rt@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at

