

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	3600 tower crane fitting purpose
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20230616048	A. Estimated quantity:	30M3
PO nos.:	20230616060	B. Requisition quantity:	30M3
Sign of Security	Sign of Admin	C. Actual quantity poured	24M3
		D. Difference (C-A)	06M3

Details of RMC pour

Sl. No	Date	Time of dispatch h from RMC plant	Time of receipt at site	pour	poured	Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	19.06.2023	09:10	10:10		08m3	1635	19200	19300	-			
2	19.06.2023	09:35	10:35		08m3	1636	19200	19500	-			
3	19.06.2023	09:55	10:55		08m3	1637	19200	19300	-			
Total:					24m3		57600	58100				
Remarks	As per purchase order 30M3 but consumed 24M3 only											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report.audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site