

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Silver Oak Villas LLP	Date:	24-06-2023
Site:	Silver Oak Villas part-III	Prepared by:	K.Tulasi Rani
Report From / To	16-06-2023 to 24-06-2023 (Fri to sat)	Approved by:	K Purshotham
Report Date	24-06-2023		
List of requisitions numbers missing in the report*: NIL			
List of requisitions where PO/WO not prepared 3 working days after requisition:			
Req No.	Req Date	Serial no of item in Req	Reason for not preparing PO/WO#
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:			
Req No.	Req Date	Serial no of item in Req.	Details of discussion with supplier ^s
20230505021	05-05-23	1	Laptop Bags Local Purchase
20230508075	08-05-23	1	PVC Connection Material Available Delivery by Tuesday
20230524020	24-05-23	1	Janatha paste Stock not available
20230605034	05-06-23	1-14	CPVC clamp,Ball valve,Tee,End cap & misc Material Available Delivery by Tuesday
20230613024	13-06-23	1-2	Araldite & Janatha paste Material Available Delivery by Tuesday
20230616018	16-06-23	1-10	Electrical Modular plate,power sockets & bell push Material Available Delivery by Tuesday
20230619037	19-06-23	1-5	Panel doors Material Available Delivery by Monday
20230619039	19-06-23	1-5	Panel doors Material Available Delivery by Monday
20230619041	19-06-23	1-6	UPVC Windows 6x4,3x3.5,2x4,2x2,4x4 Supplier arranging the material.he will delivered the material by monday
20230619042	19-06-23	1-5	UPVC Windows 6x4,3x3.5,2x4,2x2,4x4 Supplier arranging the material.he will delivered the material by monday
20230620025	20-06-23	1-6	UPVC Windows 6x4,3x3.5,2x4,2x2,4x4 Supplier arranging the material.he will delivered the material by monday
20230620026	20-06-23	1-5	UPVC Windows 6x4,3x3.5,2x4,2x2,4x4 Supplier arranging the material.he will delivered the material by monday
20230621060	21-06-23	1	CCTV Cameras Supplier arranging the material.he will delivered the material by tuesday
20230621061	21-06-23	1	UPVC Sliding with mesh 4x4 Supplier arranging the material.he will delivered the material by monday
No. of gate passes issued this week:		1/5	From No. 3981 To No. 3981

OPC stock	Nil	OPC last weeks stock	Nil	PPC/PSC stock	178	PPC/PSC last weeks stock	200
Details		Project Manager		Admin Officer/Manager		Admin Audit	
Sign							
Date		24-06-2023		24-06-2023			

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DC's / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks – For technical details from site, For negotiations/quotations, Local purchase, For MD's approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted/, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site – purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up – DO NOT CALL PURCHASE!

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	MHPLSOV	Date:	24-06-2023			
Site:	Silver Oak Villas part-III	Prepared by:	K.Tulasi Rani			
Report From / To	16-06-2023 to 24-06-2023 (Fri to sat)	Approved by:	K Purshotham			
Report Date	24-06-2023					
List of requisitions numbers missing in the report*:						
List of requisitions where PO/WO not prepared 3 working days after requisition:						
Req No.	Req Date	Serial no of item in Req	Item Description	Reason for not preparing PO/WO#		
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:						
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^s		
20230328042	28-03-2023	1-2	Solid Bricks 4" and 6"	Part Material Received.Remaining will delivery by next week		
20230406021	06-04-2023	1	Precast Compound Wall	Work is under Process		
20230516017	16-05-2023	1	Hollow Bricks	Material Available Delivery by Tuesday		
20230608041	08-06-23	1-2	Aluminium Armored cable & 4mm Al service wire	Supplier arranging the material.he will delivered the material by monday		
20230614020	14-06-23	1	HDPE overhead tank	Material Available Delivery by Tuesday		
20230620002	20-06-23	1-3	CPVC FTB Elbow,FABT,Coupler	Material Available Delivery by Tuesday		
20230621024	21-06-23	1	Portable Toilet Cabin	Supplier arranging the material.he will delivered the material by monday		
20230621025	21-06-23	1	Portable Toilet Cabin	Supplier arranging the material.he will delivered the material by monday		
No. of gate passes issued this week:		0/5	From No.	Nil	To No.	Nil
Delivery van site visit on:		19-06-23(Monday),21-06-23(wednesday),23-06-23(Friday)				
Inward report (MRN/other) & stock report emailed in pdf format to purchase?			Yes			
Items not ordered but received:						
Other corrections & remarks:						
Details of steel & cement stock						
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 40feet rod – kgs	Stock at site – no of rods	Stock at site in Kgs	Previous stock in Kgs
1.	8mm	.395	4.50	-	-	-
2.	10mm	.617	7.50	-	-	-
3.	12mm	.89	10.67	-	-	-
4.	16mm	1.58	18.96	-	-	-
5.	20mm	2.47	29.63	-	-	-
6.	25mm	3.86	46.30	-	-	-
7.	32mm	6.32	66.67	-	-	-
8.	Binding wire	-		Nil	Nil	Nil

Delivery van site visit on: 3days			19-06-23(Monday),21-06-23(wednesday),23-06-23(Friday)			
Inward report (MRN/other) & stock report emailed in pdf format to purchase?					Yes	
Items not ordered but received:						
Other corrections & remarks:						
Details of steel & cement stock						
Sl. No	ttt	Wt per mtr. - kgs	Wt. for 12 mtr rod – kgs	Stock at site – no of rods	Stock at site in Kgs	Previous stock in Kgs
1.	8mm	.395	4.74	507	2400	-
2.	10mm	.617	7.404	433	3200	-
3.	12mm	.89	10.68	96	1020	-
4.	16mm	1.58	18.96	33	625	-
5.	20mm	2.47	29.64	-	-	-
6.	25mm	3.86	46.32	-	-	-
7.	32mm	6.32	75.84	-	-	-
8.	Binding wire	-		Nil	Nil	Nil
OPC stock	Nil	OPC last weeks stock	Nil	PPC/PSC stock	-	PPC/PSC last weeks stock
Details		Project Manager		Admin Officer/Manager		Admin Audit
Sign						
Date		24-06-2023		24-06-2023		

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajumam@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DC's / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks – For technical details from site, For negotiations/quotations, Local purchase, For MD's approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted/, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site – purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up – DO NOT CALL PURCHASE!