

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ Firm:	GV research center pvt ltd	Block No.:	4500 pcc work purpose
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20230622016	A. Estimated quantity:	100M3
PO nos.:	20230622020	B. Requisition quantity:	100M3
Sign of Security	Sign of Admin	C. Actual quantity poured	56M3
		D. Difference (C-A)	44M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Project Name of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	23.06.2023	13:50	14:50	15:05	08m3	1675	19200	19440	-			
2	23.06.2023	14:05	15:05	15:25	08m3	1676	19200	19360	-			
3	23.06.2023	15:05	16:05	16:30	08m3	1677	19200	19380	-			
4	23.06.2023	16:00	17:00	17:25	08m3	1678	19200	19300				
5	23.06.2023	18:55	19:50	20:25	08m3	1679	19200	18910				
6	23.06.2023	19:50	20:50	21:00	08m3	1680	19200	19230				
Total:					56m3		96000	117520				
Remarks	As per purchase order 100m3 but consumed 56M3 only											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site