

Internal memo no. 903/35/A Annexure - B

RMC pour report											
Company / firm		Crescentia labs pvt ltd		Block No.		Slab / casting					
Project		Grove		Flat / Villa no.		Slab no.					
Supplier		SL RMC Plant									
Registration no.		20230511011		A. Estimated quantity		100 cum					
PO no.		20230512012		B. Requisition quantity		100 cum					
Sign of Security		Sign of Admin		C. Actual quantity poured		274 cum					
				D. Difference (C-A)		26 cum					

Sl. No.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	De No. / Batch no.	Specified wt @2400 kg/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in ft3	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	17-06-2023	6:19	6:27	7:24	6m3	675	14,400	14,020	380	X		
2	17-06-2023	6:30	6:39	7:22	7m3	676	16,800	16,300	500	X		
3	17-06-2023	6:42	6:51	7:26	7m3	677	16,800	16,380	420	X		
4	17-06-2023	6:50	7:02	7:42	8m3	1601	19,200	18,740	460	X		
5	17-06-2023	6:55	7:04	8:02	7m3	678	16,800	16,160	640	X		
6	17-06-2023	7:09	7:18	8:12	7m3	679	16,800	16,080	720	X		
7	17-06-2023	7:40	7:50	8:28	8m3	1602	19,200	19,440	-240			
8	17-06-2023	7:23	7:32	8:20	7m3	680	16,800	16,160	640	X		
9	17-06-2023	8:30	8:40	9:05	8m3	1603	19,200	18,940	260	X		
10	17-06-2023	8:50	9:00	9:35	8m3	1604	19,200	18,820	380	X		
11	17-06-2023	9:05	9:15	9:52	8m3	1605	19,200	18,610	590	X		
12	17-06-2023	9:15	9:45	10:17	8m3	1606	19,200	18,870	330	X		
13	17-06-2023	9:42	9:51	10:31	7m3	681	16,800	15,580	1220	X		
14	17-06-2023	9:50	10:00	10:33	8m3	1607	19,200	18,870	330	X		
15	17-06-2023	10:05	10:10	10:53	8m3	1608	19,200	19,040	160	X		
16	17-06-2023	10:24	10:34	11:23	7m3	1609	16,800	16,370	430	X		
17	17-06-2023	10:41	10:50	11:32	7m3	683	16,800	15,490	1,310	X		
18	17-06-2023	10:42	10:50	11:35	7m3	1610	16,800	16,560	240	X		
19	17-06-2023	10:53	11:02	11:40	7m3	684	16,800	15,960	840	X		
20	17-06-2023	11:05	11:14	11:46	7m3	685	16,800	15,970	830	X		
21	17-06-2023	11:05	11:15	11:56	8m3	1611	19,200	18,920	280	X		
22	17-06-2023	11:16	11:25	12:09	7m3	686	16,800	16,090	710	X		
23	17-06-2023	11:45	11:55	12:25	8m3	1612	19,200	18,820	380	X		
24	17-06-2023	11:50	11:59	12:40	7m3	687	16,800	16,240	560	X		
25	17-06-2023	12:00	12:10	12:42	8m3	1613	19,200	19,210	-10			
26	17-06-2023	12:10	12:20	13:01	8m3	1614	19,200	18,210	990	X		
27	17-06-2023	12:40	12:50	13:24	8m3	1615	19,200	19,210	-10			
28	17-06-2023	12:55	13:05	13:41	8m3	1616	19,200	19,260	-60			
29	17-06-2023	12:51	13:00	13:47	7m3	689	16,800	15,820	980	X		
30	17-06-2023	13:05	13:14	13:53	7m3	690	16,800	15,790	1,010	X		
31	17-06-2023	13:20	13:30	14:01	8m3	1617	19,200	18,980	220	X		
32	17-06-2023	13:30	13:39	14:14	7m3	692	16,800	16,280	520	X		
33	17-06-2023	13:45	13:55	14:19	8m3	1618	19,200	19,170	30	X		
34	17-06-2023	13:18	13:27	14:17	7m3	691	16,800	16,330	470	X		
35	17-06-2023	13:48	13:56	14:38	6m3	693	14,400	13,290	1,110	X		
36	17-06-2023	14:25	14:35	15:07	8m3	1619	19,200	19,400	-200			
37	17-06-2023	14:05	14:14	15:12	7m3	694	16,800	16,460	340	X		
					Total	274m3		6,57,600	6,39,840	13,750		

Remarks: balance quantity to be ordered later.

Note: 1. Report to be sent as a daily basis to project engineer and site engineer. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight of vehicle should be 14,510 kgs @ 2,400kg/m3. If the shortfall is more than 50 kgs per cum, permission to deliver despite shortfall amount to project engineer. 6. Maximum original report = weight of slip + pour report + test report + photographs of site.

380
 500
 420
 640
 720
 640
 720
 590
 330
 160
 430
 1,310
 240
 840
 -10
 280
 710
 380
 560
 -70
 990
 -60
 980
 1,010
 220
 520
 -80
 -30
 70
 -200
 340

11,240 Kgs

Reg : Deduction of po.

From: vanajakshi . (vanajakshi@modiproperties.com)

To: r6infra05@gmail.com

Date: Saturday, June 24, 2023 at 03:11 PM GMT+5:30

R6 Infra

Mohan sir,

We recieved short material against your invoice number :107 dated:21/06/2023, for 11,240kg's against our po number:20230512012 dated:12/05/2023.We are deducting amount of Rs.18,666/- for the same .

Please Note

Regards,

N Vanajakshi

Purchase Officer | +91 7729877893 | vanajakshi@modiproperties.com

Modi Properties Pvt. Ltd. | www.modiproperties.com

5-4-187/ 3 & 4, M G Road, Secunderabad – 03 | +91 40 66335551

Don't just buy a flat or villa! Buy a great lifestyle!

We build affordable flats & villas in gated communities.

24/06/23