

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	4500 rock pcc work purpose
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20230622016	A. Estimated quantity:	100M3
PO nos.:	20230622020	B. Requisition quantity:	100M3
Sign of Security	Sign of Admin	C. Actual quantity poured	42M3
		D. Difference (C-A)	58M3

APPROVED BY
Sign of Project Manager
T.MADHU
Project Manager/G.V.R.C.

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	26.06.2023	13:48	14:30	14:55	07m3	723	16800	16470	-			
2	26.06.2023	14:17	15:20	15:50	07m3	725	16800	16500				
3	26.06.2023	15:28	16:20	16:45	08m3	1703	19200	19630	-			
4	26.06.2023	15:15	16:25	16:55	08m3	1702	19200	19360				
5	26.06.2023	16:28	17:30	17:50	08m3	1705	19200	19100				
6	26.06.2023	15:06	16:00	16:30	04m3	1708	9600	9770				
Total:					42m3		36000	38790	40			
Remarks	As per purchase order 100m3 consumed 42M3 only											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit