

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	SOV LLP	Block No.:	V no 208,209 pedestal purpose
Project:	SOV-III	Flat / Villa no.:	V no 208,209 pedestal purpose
Supplier:	Cemex Infra	Slab no.:	Pedestal
Requisition nos.:	20230526017	A. Estimated quantity:	14
PO nos.:	20230526015	B. Requisition quantity:	14
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			D. Difference (C-A)
			07

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	14/07/23	08:20	08:50	08:55	06	2790	14400	14870				
2.	14/07/23	13:25	13:55	14:00	04	2792	9600	7770				
3.	15/06/23	15:20	16:00	16:05	03	2796	7200	7220				
4.	21/06/23	09:35	10:15	10:20	08	2813	19200	19770				
5.												
6.												
7.												
8.												
9.												
10.												
Total:					21		50400	49630				
Remarks	Excess Quantity received please approve											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit

CEMEX INFRA

No. 312, Rampally (Vill), Keesara (Mdl)
 Medchal (Dist), Hyderabad - 501301.
 Ph. 9848 210 686 / 9133 333 5839
 Email-cemexinfra9@gmail.com

**CEMEX INFRA**

READY MIX CONCRETE

GSTIN : 36AANFC3197R1ZJ

DELIVERY CHALLAN

D.O. 28/6/2015

Customer Name: SOV 3			D.C. No: 2796		Date: 15/Jun/23
Delivery Site: CHERLAPALLY			Truck No: TS 08 UE 5534		Mode: DUMP
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
1	M25	3.00	Cum	3.00	GOOD

Other Documents Enclosed:

- 1)
- 2)

Note: No alterations will be accepted without
 supplier & Customer Signatures along with reasons.

Received above material in good condition

For Office use only

Driver Name:

MAHENDER

Signature:

Dt:

Dt:

Sign:

for Cemex Infra

(Silver Oak Villas-Part III)

Authorized Signatory

Customer Signature

Signature

K INFRA

12, Rampally (Vill), Keesara (Mdl)
al (Dist), Hyderabad - 501301.
848 210 686 / 9133 333 5839
ail:-cemexinfra9@gmail.com



CEMEX INFRA

READY MIX CONCRETE

GSTIN : 36AANFC3197R1ZJ

DELIVERY CHALLAN

P.O - 20230526015

Customer Name: SOV 3			D.C. No: 2813		Date: 21/Jun/23
Delivery Site: CHERLAPALLY			Truck No: TS 08 UG 7605		Mode: PUMP
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
1	M25	8.00	Cum	8.00	GOOD

Other Documents Enclosed:

- 1)
- 2)

For Office use only

Driver Name:

SUDHAKAR

Signature:

Note: No alterations will be accepted without outward No. 3969
supplier & Customer Signatures along with reasons.

Received above material in good condition

Received By:

Sign:

for Cemex Infra

(Silver Oak Villas Part-III)

Customer Signature

Authorised Signatory