

Tax Invoice

R6 Infra S S Villas, H No 1-1-50/2/15 Kapra Keesara Markandaya Naga GSTIN/UIN: 36ABFFR9437A1Z6 State Name : Telangana, Code : 36 E-Mail : r6infra05@gmail.com Buyer	Invoice No. 106	Dated 21-Jun-2023 Mode/Terms of Payment
Modi Realty Mallapur LLP 5-4-187/3&4, IIInd Floor Soham MansionM.G.Road Secunderabad, TELANGANA, 500003 GSTIN/UIN : 36AAEFM1459R1ZP State Name : Telangana, Code : 36	Supplier's Ref. 20230612004	Other Reference(s)
	Buyer's Order No.	Dated
	Terms of Delivery	

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M-20 CGST @9% SGST @9% Round Off	38245010	18 %	56.00 cm	3,559.32	cm	1,99,321.92
					9 %		17,938.97
					9 %		17,938.97
							0.14
	Total			56.00 cm			₹ 2,35,200.00

Amount Chargeable (in words)

Amount Chargeable (in words)

INR Two Lakh Thirty Five Thousand Two Hundred Only

₹ 2,35,200.00
E. & O.E

HSN/SAC		Taxable Value	Central Tax		State Tax		Total
			Rate	Amount	Rate	Amount	Tax Amount
38245010		1,99,321.92	9%	17,938.97	9%	17,938.97	35,877.94
Total		1,99,321.92		17,938.97		17,938.97	35,877.94

Tax Amount (in words) : **INR Thirty Five Thousand Eight Hundred Seventy Nine**

Tax Amount (in words) : **INR Thirty Five Thousand Eight Hundred Seventy Seven and Ninety Four paise Only**

Remarks:
15.06.2023

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name

: ICICI BANK

A/c No.

: 231905000854

Branch & IFS Code

: SAKETH & ICIC0002319

for R6 Infra

This is a Computer Generated Invoice

Authorised Signatory

Plot No. 15, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.
E-mail : r6infra05@gmail.com GSTIN : 36ABFFR9437A1Z6

E-mail : r6infra05@gmail.com

GSTIN : 36ABFFR9437A1Z6

RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	C-Block
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	CEMEX INFRA	Slab no.:	C Block lower basement work purpose
Requisition nos.:	20230612003	A. Estimated quantity:	60M3(M10)
PO nos.:	20230612004	B. Requisition quantity:	60M3
	Sign of Admin	C. Actual quantity poured	56M3
	Sign of Project Manager	D. Difference (C-A)	4M3

Details of RMC pour

16/6/23

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1.	15.06.23	11:40	11:55	12:10	8	1574	19200	19340	+140			
2.	15.06.23	11:58	12:08	12:16	8	1575	19200	19310	+110			
3.	15.06.23	12:21	12:30	12:43	8	1576	19200	19440	+240			
4.	15.06.23	15:50	16:01	16:12	8	1579	19200	19260	+60			
5.	15.06.23	16:10	16:28	16:40	8	1580	19200	19360	+160			
6.	15.06.23	16:59	17:10	17:25	8	1581	19200	19480	+280			
7.	15.06.23	16:53	17:15	17:36	8	1582	19200	19330	+130			
8.												
Total:					56		134400	135520	+1120			
Remarks	Po to be closed.											

Note: 1. Report to be sent on a daily basis to purchase/modiproperties.com and report must be prepared during pour and not later. 2. Report must be sent within one working day. 3. Multiple report can be sent for one PO. 4. Weight all vehicles. 5. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 6. Site to calculate shortfall. 7. Maintain original report + weightment slips + pour reports + test reports + photographs at



R6 Infra
READY MIX CONCRETE AND BRICKS

DELIVERY CHALLAN

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

D.C. No. : 15774

Date : 15/06/2022

To,

M/s.

Modi Realty Malapur - Ballaaram

Vehicle No. :

TS08VV-7383-

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
1	M-20	INWARD 8M ³ MODI REALTY MALAPUR LLP MODI REALTY NO. 15/12/2022 MODI NO. 12456 or 15/12/2022 MODI NO. 80820615013 16/6/22	8M ³	8M ³	80820615013

Receiver's Signature

For **R6 Infra**
Authorised Signatory