

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	4500 step footings purpose
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20230622015	A. Estimated quantity:	25M3
PO nos.:	20230622021	B. Requisition quantity:	25M3
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
Niraj	Abgamanig	Madhu 28 JUN 2023	08M3
			D. Difference (C-A)
			27M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	27.06.2023	12:55	13:40	14:10	04m3	1714	9600	9400	200			
2	28.06.2023	10:55	11:50	12:00	04m3	1721	9600	10050				
3												
4												
5												
6												
Total:					03m3		7200	7300	200			

Remarks As per purchase order 25m3 consumed 08M3 only

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit