

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	GV DISCOVERY PVT LMD	Block No.:	Electrical Room
Project:	Genopolis	Flat / Villa no.:	-
Supplier:	R6 Infra	Slab no.:	-
Requisition nos.:	20230615028	A. Estimated quantity:	20 cub meter
PO nos.:	20230615030	B. Requisition quantity:	20cub meter
Sign of security	Sign of admin sign of project manger	C. Actual quantity poured	22 cum on 23-06-23 & 24-06-23
	<i>Z. H. 29/6/2023</i>	D. Difference (C-A)	2 cum extra

Details of RMC pour

MRN no:- 20230624006

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	23-06-2023	13:05	13:15	13:48	7m3	1673	16,800	17090				
2.	24-06-2023	14:45	14:55	15:20	7m3	1686	16,800	17000				
3.	24-06-2023	16:04	16:15	17:02	8m3	1688	19200	19200				
4.												
Total:		3 nos			22m3		52800	53290				
Remarks		2 cum extra										

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.