



SREE VANI WEIGH BRIDGE

శ్రీ వాణి ఛార్జ్ కాంట్రీ

Thurkapally, Shameerpet Mandal, Kolthur Road, R.R. Dist. - 500 078.

Cell : 9390502100

COMPUTERISED 100M TONNES WEIGH BRIDGE



24 HOURS SERVICE

No.: 200430
Rs.

VEHICLE No.:

TS08UG7382

GROSS 33840

Kgs. DATE: 30-06-23

TIME: 09:41

TARE 14520

Kgs. DATE: 30-06-23

NETT 19320

Kgs. MATERIAL: GV-1

TIME INWARD
Inward No: 1610
MRN No: 30/6/23

వాహనము ప్లాట్ ఫారం విడిచిన తర్వాత మా బాధ్యత తదు.
Our responsibility ceases once the vehicle leaves the platform.

OPERATOR'S SIGNATURE

For Warehouses, Godowns, Sheds, Compound Walls Sheets. TATA, JSW, JINDAL, AMNS BRANDS. PH: 9440003460, 8639924460

VANI SHEET ROOFING SYSTEMS

Internal memo no. 903/35/A Annexure - B

RMC pour report

Company/ firm:	Crescentia labs pvt ltd	Block No:	Slab 1 casting
Project:	Gvone	Flat / Villa no:	
Supplier:	R6 Infra	Slab no:	
Requisition nos:	20230623006	A. Estimated quantity:	85cum
PO nos.:	20230623013	B. Requisition quantity:	85 cum
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			51cum
		D. Difference (C-A)	26 cum

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	30-06-2023	8:45	8:55	9:41	8m3	1731	19,200	19,320	-120			
2	30-06-2023	9:40	9:50	10:34	8m3	1733	19,200	18,540	660			
3	30-06-2023	11:00	11:10	11:54	8m3	1734	19,200	19,280	-80			
4	30-06-2023	12:46	12:56	13:29	8m3	1735	19,200	19,150	-			
5	30-06-2023	13:40	13:50	14:32	8m3	1736	19,200	19,350	-150			
6	30-06-2023	16:05	16:10	16:55	8m3	1737	19,200	19,440	-240			
7	30-06-2023	20:15	20:20	20:48	3m3	1738	7,200	6,500	-			
8												
				Total	51m3		1,22,400	1,21,580	500			

Remarks balance quantity to be ordered later

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.