

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Realty Pocharam LLP		Block No.:	A - BLOCK
Project:	Nilgiri heights		Flat / Villa no.:	A- block
Supplier:	Cemex infra		Slab no.:	Sump
Requisition nos.:	20230628043		A. Estimated quantity:	100 m3
PO nos.:	20230629001		B. Requisition quantity:	100 m3
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured	46.5 m3
			D. Difference (C-A)	53.5 m3

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	27.06.23	07:55	08:20	08:25	6 cum	2872	14400	14900			-	-
2.	27.06.23	08:25	08:45	08:50	6 cum	2873	14400	14520			-	-
3.	27.06.23	08:30	09:00	09:05	6.5 cum	2874	15600	15780			-	-
4.											-	-
5.											-	-
6.											-	-
7.											-	-
8.											-	-
9.											-	-
10.											-	-
11.											-	-
12.											-	-
Total:					18.5 cum							
Remarks Balance quantity to be receive . don't Close PO .												

Details of RMC pour Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.