

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	4500 pcc work purpose
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20230628002	A. Estimated quantity:	50M3
PO nos.:	20230628004	B. Requisition quantity:	50M3
Sign of Security	Sign of Admin	C. Actual quantity poured	32M3
Nithey	Negamany	D. Difference (C-A)	18M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Poured	Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	02.07.2023	07:55	08:55	09:15	05m3	1748	12000	11800	200		
2	01.07.2023	11:00	12:05	12:30	06m3	1743	14400	13950	450		
3	01.07.2023	12:10	13:10	13:30	08m3	1744	19200	18770	430		
4	01.07.2023	15:40	16:40	16:55	05m3	1746	12000	12400	-		
5	01.07.2023	13:10	14:10	14:35	08m3	1745	19200	18520	680		
6											
Total:					32m3		76800	75440	1760		
Remarks	As per purchase order 50m3 consumed 32M3 only										

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site